

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20233000  
Address: 2769 SW 11TH ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Alex Fischer	Failed	Tuesday, November 07, 2023

Corrective Action Required:

1	Misc	-Missing nails at portal frame strap inside garage left side of large door -Missing nails at all CSPF strapping throughout -Nail double truss together in garage -Missing bocca plate at DWV in garage -Insufficient nails at exterior corner 2x4's throughout -Protect DWV in bedroom number 2 at base -Insufficient 2x6's at exterior corners add one more -Missing fire blocking above fridge area -Secure bottom of steel post in basement -Nail double truss together in bedroom number 2 -Missing hurricane straps in bedroom 2 -Nail protection for NM cable throughout (where nailed too close to the edge of the 2x4
---	------	--

Comments: