

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20225143  
Address: 2306 SW SERENA PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Passed	Tuesday, November 07, 2023

Informational:

1	Misc	10-31-22 RH. Nothing is formed up and aggregate is not placed or compacted. 10-23-23 Dustin A, SW is formed in back of property. Aggregate is compacted and slopes are in compliance . approved to pour 10-30-23 Dustin A, Sw is poured. Slopes are in compliance. Cannot pass until forms are pulled 11-7-23 Dustin A , Sw forms are pulled. SW in rear of house on redbuck has passed
---	------	--

**Comments:**