

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233310

Address: 3745 SW CLAYTON PL, LEES SUMMIT, MO 640823743 SW CLAYTON PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Wednesday, November 08, 2023

Informational:

1	Misc	11-1-23 Dustin A, DW is formed , aggregate is compacted. Depth is in compliance. Will need to maintain 2 % for A.D.A compliance through approach. Approved to pour 11-8-23 Dustin A, Dw poured, Slopes are in compliance . Forms are pulled. Passed
---	------	---

Comments: