

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Patrick Schonfeldt	Partial	Wednesday, November 08, 2023

Informational:

1 Misc

10-23-23 PS Contractor pouring concrete for parking lot at rear south side of building "A" between existing building. P.M. Contractor completed concrete pour and was completing brush finish at inspection

11-3-23 PS Contractor pouring concrete at NE side of new parking lot at sliding door stall and small path along east side of building. PM contractor completed pour and was brushing finish at reinspection

11-8-23 PS Asphalt contractor milling surface of existing asphalt at parking lot and preparing f surface tomorrow. Potholes and damaged areas of existing surface removed for new base.

Comments: