CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20215800Address:1600 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection	n:	Inspector:	Outcome:	Date:
Driveway	Inspection	Dustin Agcopra	Partial	Thursday, November 09, 2023
Informatio	onal:			
1		11-8-23 Dustin A, DW is not ready will come back tomorrow (11-9) Curb will need to be poured before approach is poured 11-9-23 Dustin A, DW is framed and aggregate is compacted. Will need to maintain ADA compliant slopes through approach. Approved to pour.		

Comments: