

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220956

Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Nick Scott	Passed	Thursday, November 09, 2023

Informational:

1 Misc

1-10-23 DP Crew started pouring concrete and never did a proof roll. There was soft spots due to rain/snow/temps.
1-16-23 AN did a proof roll for the middle alley and it did have a couple soft spots. they will be digging up letting dry and recompacting
11-9-23 NS Site visited to do a proof roll on the north end of maga storage. and it passed some areas sank and they are going to compact and put more ab3 down.

Comments: