

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231814
Address: 2201 NE TOWN CENTRE BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Nick Scott	Partial	Thursday, November 09, 2023

Informational:

1	Misc	11-7-23 NS Site visited and crews are installing pipe and kicker blocks 11-8-23 NS Site visited and the crews are putting in back flow. 11-9-23 NS Site visited and crews are working on fire hydrant and filled up private water line and will do a pressure test tomorrow and Dustin will do that inspector.
---	------	--

Comments: