

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231105
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Friday, November 10, 2023

Informational:
1 Misc

08/11/23 Friday (Seal.O.Matic Paving Company)
Contractor has delayed asphalt truck to give base asphalt aggregated. time to cool to apply surface asphalt. Type 5 virgin asphalt, third party inspection is done by CFS. (This is the first turn completed @ NW Donovan Rd 7NW Ward Rd)

Informational:
2 Misc

11/09/23 Thursday JMJ (Way & Son)
Contractor started around midafternoon on surface base type APWA 3 R on the Midsection on the Westside traveling North. (The contractor has already completed the surface on the South section of project mid to late October. It was observed by follow inspector AA and appeared to meet specifications.

11/10/23 Friday JMJ (Way & Son)
Contractor continued to lay surface asphalt APWA 3 R halt when the temperature reach required temperature yesterday.

Comments: