

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Tuesday, November 07, 2023

Informational:
1 Misc

10-23-23 BR Contractor installed 200' of 12" water main on Sta.14+50 - Sta.12+75 south east side of property.

10-31-23 BR Contractor installed 250' of 12" water main on Sta.12+75 - Sta.11+00

11-1-23 BR Contractor installed 400' of 12" water main on Sta. 11+00 - Sta. 7+00

11-6-23 BR Contractor installed 400' of 12" water main on Sta. 7+00 - Sta. 3+50

11-7-23 BR Contractor preform a Hydrostatic

Comments: