

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221049
Address: 808 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
806 NE ALGONQUIN ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, November 13, 2023

Corrective Action Required:

1	Misc	804: -Have engineer OK/address floor framing underneath master bathroom tub -Sister another joist to the notched double joist under front bathroom **or have engineer address **OK TO ROCK 806: -Sister another stud to the over-cut stud at front of garage -Secure firewall to truss in attic above garage. One aluminum angle not screwed in -Tie down trusses to interior wall -Tie down both ends of girder truss to wall **at the other end above entry door -Engineer to address repair for damaged trusses above great room and above master closet -Tie down truss to rear dining exterior wall near firewall -Protect wiring at bottom wall plate at rear dining -Fb foyer wall from attic; Fb floor penetration at plumbing trap -Have engineer OK/address floor framing underneath master bathroom
---	------	---

-Sister another joist to the notched double joist under front bathroom **or
have engineer address

**OK TO INSULATE

808:

**OK TO ROCK

Comments: