1627 Main, #100 . Kansas City, MO . 64108 . 816.221.0017 . www.wellner.com

WELLNER architects

October 23, 2023

ATTN: Joe Frogge City of Lee's Summit Development Services Department 220 SE Green Street Lee's Summit, Missouri 64063 (816).969.1200

**RE:** Lee's Summit Airport Eastside Development and Hangar 2 Permit Number PCCOM20235113

This letter is in response to your review comments, received in your letter dated October 23, 2023. You will find your comments in **bold** and our response in *italics*.

#### **Licensed Contractors**

1. Lee's Summit Code of Ordinance, Section7-130.10 - Business License. It shall be unlawful for any person to engage in the construction contracting business without first obtaining a business license as required under the applicable provisions of Chapter 28 of the Lee's Summit Code of Ordinances. Action required: Either a Class A or Class B license is required. Provide the company name of the licensed general contractor and an email address & phone number for the on-site contact which is where inspection reports will be sent. Action required: Either a Class A or Class B license is required. Provide the company name of the licensed general contractor and an email address & phone number for the on-site contact which is where inspection reports will be sent.

#### -Acknowledged

 Lee's Summit Code of Ordinance, Section7-130.4 - Business License. (excerpt) No person, other than a licensed contractor or employees of a licensed contractor, shall engage in electrical, plumbing or mechanical business, construction, installation or maintenance unless duly licensed in accordance with this section. Action required: MEP subcontractors are required to be listed on permit. Provide company names of licensed MEP contractors.

-Acknowledged

#### **Building Plan Review**

1. A one-time impact fee in the form of a license tax must be collected before occupancy can be granted. Please be advised that additional application, review, and inspection fees do apply and additional information pertaining to this will be provided during that stage of your approval process. Action required: Comment is for informational purposes. After credit for previous ??? occupant the fee will be \$xxxx.xx

#### -Acknowledged

2. The building permit for this project cannot be issued until the Development Services Department has received, approved, and processed the Final Development Plan. Action required: Comment is informational.

#### -Acknowledged

3. 2018 IBC 1704.2 Special inspections. Where application is made for construction as described in this section, the owner or the registered design professional in responsible charge acting as the owner's agent shall employ one or more approved agencies to perform inspections during construction on the types of work listed under Section 1705. These inspections are in addition to the inspections identified in Lee's Summit Code of Ordinances Chapter 7. (see code section for exceptions) Action required: Provide statement of special inspections / letter of responsibility from company contracted to perform special inspections.

#### -Acknowledged

4. Prior to the installation or construction of any elevator equipment, an elevator equipment permit shall be obtained from the Missouri Department of Public Safety or its authorized representative. Action required: Comment is informational.

#### -Acknowledged

5. Prior to the operation of any new elevator equipment or the issuance of the operating certificate, such elevator equipment shall be inspected by a licensed inspector. Testing must be performed in accordance with these rules and regulations. The testing must be witnessed by a licensed inspector. Action required: Comment is information.

#### - Acknowledged

6. Elevator Safety Act and Rules 701.361 - Each privately owned or operated installation and each installation owned or operated by the state of Missouri, or any political subdivision of the state shall have a certificate of inspection and meet the safety code promulgated pursuant to sections 701.350 to 701.380. Action required: Comment is informational.

#### -Acknowledged

7. 2018 IBC 412.3.4 Heating equipment. Heating equipment shall be placed in another room separated by 2-hour fire barriers constructed in accordance with Section 707 or horizontal



assemblies constructed in accordance with Section 711, or both. Entrance shall be from the outside or by means of a vestibule providing a two-doorway separation. (see code for exceptions)

-Heating equipment will be placed on an 18" pedestals per IBC2018 412.3.4 exception 1. Notation for pedestals has been added to mechanical plans. The walls and applicable door between the hangar and mechanical rooms have been updated to be 2 hour rated walls. The floor assembly is rated at 1 hour which is behind a 1 hour or 2 hour rated wall. Floor plans have been updated to show the locations of the 2 hour rated walls. A 2 hour rated detail was added to AG003, and the door schedule has been updated to show door 118-A as a 90min door.

8. 2018 IBC 2902.2 Separate Facilities. Where plumbing fixtures are required, separate facilities shall be provided for each sex. (see code for exceptions) Actions required: - Label restrooms per gender - - Provide shower for both genders \*\*If current design meets 2024 IBC standards you can file for a Code Modification Request (CMR) to use the new code.

A code modification request was accepted through email and the approved code modification form has been included within the set of drawings on sheet AG006.

9. 2018 IBC 423.4 Group E occupancies (as amended). In areas where the shelter design wind speed for tornadoes is 250 mph in accordance with Figure 304.2(1) of ICC 500, all Group E occupancies with an occupant load of 50 or more shall have a storm shelter constructed in accordance with ICC 500.

**Exceptions:** 

1. Group E day care facilities.

- 2. Group E occupancies accessory to places of religious worship.
- 3. Buildings meeting the requirements for shelter design in ICC 500.

4. Group E occupancies that undergo alterations or additions where the cost of compliance with ICC 500 Section 702 is

greater than 20% of the total project cost may omit the requirements of ICC 500 Section 702 only.

ICC/NSSA 500 Standard for the Design and Construction of Storm Shelters - 106.1.1 Peer review. A peer review by an

independent registered design professional for compliance with the requirements of Chapters 3, 5, 6, and 7 shall be

conducted for the following shelter types.

1. Community shelters with occupant load greater than 50.

**2.** Storm shelters in elementary schools, secondary schools, and day care facilities with an occupant load greater than 16.

3. Storm shelters in Risk Category IV (essential facilities) as defined in Table 1604.5 in the International Building code.

Actions required: Modify designs to demonstrate compliance. Include 3rd party study.

- Per online meeting with Mike Weisenborn, Joe Frogge, Jim Eden, Wellner Architects, and CMT Engineers on 05.02.2023 it was agreed to have a "hardened" area within the building. Part of this agreement was based on limiting the Group E occupancy to under 50 occupants. On sheet AG006 a letter from the Reorganized School District No. 7 is included stating occupancy will be



*limited to 49 occupants. The Men's and Women's restrooms on the main floor are to be constructed with CMU walls and include a concrete and metal composite deck overhead.* 

- **10.** Not included in comments
- 11. 2018 IBC 1803.1 General. Geotechnical investigations shall be conducted in accordance with Section 1803.2 and reported in accordance with Section 1803.6. Where required by the building official or where geotechnical investigations involve in-situ testing, laboratory testing or engineering calculations, such investigations shall be conducted by a registered design professional. Action required: Provide soils report to justify design assumption of soil bearing capacity greater than 2,000psf. (4,000 shown on sheet S000)

- Geotechnical report is included within this resubmission.

12. 2018 IBC Exit Signs 1013.1 Where Required. Exits and exit access doors shall be marked by an approved exit sign readily visible from any direction of egress travel. The path of egress travel to exits and within exits shall be marked by readily visible exit signs to clearly indicate the direction of egress travel in cases where the exit of the path of egress travel is not immediately visible to the occupants. Intervening means of egress doors within exits shall be marked by exit signs. Exit sign placement shall be such that no point in an exit access corridor or exit passageway is more than 100 feet or the listed viewing distance for the sign, whichever is less, from the nearest visible exit sign. (see code section for exceptions) Action required: Provide exit signage that leads upper level occupants to Stair 1.

Wall mounted exit sign has been added to sheet E101

13. 2017 NEC Article 230.2 Number of Services. A building or other structure served shall be supplied by only one service unless permitted in 230.2(A) through (D). For the purpose of 230.40, exception No. 2 only, underground sets of conductors, 1/0 AWG and larger, running to the same location and connected together at their supply end but not connected together at their load end shall be considered to be one service. (see code for specific conditions) Action required: Only 1 service to this building is allowed. Modify designs.

One-line diagram on sheet E501 has been updated with services to one set of conductors. Sheet E003 and E202 have been updated with one service to building.

14. 2017 NEC Article 250.50 Grounding Electrode System. All Grounding electrodes as described in 250.52(A)(1) through(A)(7) that are present at each building or structure served shall be bonded together to form the grounding electrodes system. Where none of these grounding electrodes exist, one or more of the grounding electrodes specified in 250.52(A)(4) through (A)(8) shall be installed and used. (see code section for exception). Action required: Modify designs to show that all available locations. Include all wire sizes.

Building service grounding detail on sheet E501 has been updated with grounding to building steel and water pipe.



15. 2018 IMC 403.2 Outdoor air required. The minimum outdoor airflow rate shall be determined in accordance with Section 403.3. (see code for exception) Action required: Revise drawings to show outside air calculations as well as method of delivery. Action required: Provide outdoor air calculations and methods of delivery.

Outside air calculations have been added to plans. Refer to sheet M701.

16. 2018 IPC 708.1 Cleanouts Required. Cleanouts shall be provided for drainage piping in accordance with Sections 708.1.1 through 708.1.11. 2018 IPC 708.1.3 Building drain and building sewer junction. The junction of the building drain and the building sewer shall be served by a cleanout that is located at the junction or within 10 feet of the developed length of piping upstream of the junction. For the requirements of this section, the removal of a water closet shall not be required to provide cleanout access. Action required: Provide cleanouts near where sanitary exits foundation.

Cleanouts added, as required. Refer to sheet P202.



#### **Fire Plan Review**

 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions. Provide alarm system plans as a deferred submittal.

#### -Acknowledged

2. 2018 IFC 505.1- Address numbers. New and existing buildings shall have approved address numbers, building numbers or approved building identification placed in a position that is plainly legible and visible from the street or road fronting the property. These numbers shall contrast with their background. In Multi-tenant commercial building where tenants have multiple entrances located on different sides of the building , each door shall be addressed. Address numbers shall be Arabic numerals or alphabet letters. Numbers shall be a minimum of 4 inches (102 mm) high with a minimum stroke width of 0.5 inch (12.7 mm). Verified at inspection.

-Acknowledged, Note added to A201 elevations sheet.

3. 2018 IFC 506.1- Where required. Where access to or within a structure or an area is restricted because of secured openings or where immediate access is necessary for life-saving or fire-fighting purposes, the fire code official is authorized to require a key box to be installed in an approved location. The key box shall be of an approved type and shall contain keys to gain necessary access as required by the fire code official. Provide a Knox Box 6' AFF over the FDC and Knox key switches on both gates to the flight line.

-Acknowledged, Note 59 in plan notes revised to include locations listed above, and callouts added above FDC and at operable gates.

- 4. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation. Provide deferred shop drawings for the sprinkler system. Reference Poole report for a wet fire protection system. -Acknowledged
- 5. For Information Only- The 2021 Life Safety Code is not an adopted code for the City of Lee's Summit.



-Acknowledged

6. The FDC shall be marked with a FDC sign (higher than the dumpster) due to view being obstructed by dumpster.

-Acknowledged, a note for signage location added to building elevations sheet A201

7. The high volume fans shall be connected to the building fire alarm system, and shut down on alarm activation. To be confirmed on alarm plans.

The fan shut down relay is shown on sheet E302 and noted on the HVLS Fan Schedule on sheet M701.

8. Remove the exit sign from the southwest corner of the GSE, there isn't a door there.

Exit signage listed has been removed.

9. Will there be any charging of of battery operated vehicles or power units in the GSE? Powered industrial trucks and equipment shall be used, stored, fueled or charged in accordance with IFC Section 309. Provide ventilation and larger fire extinguisher if indicated.

Battery charging exhaust and hydrogen detection added to sheet M102. Mechanical equipment schedule on sheet E701 was updated. Notation for 4-A:20-BC fire extinguisher for fire extinguisher within 20ft of outlet in GSE Storage added to building plans

# 10. Provide a clearly defined aircraft hangar classification. The size of the hangar door is not listed in the Door Schedule and the fire area separation does not meet IBC 707.3.10 Fire Areas, for a Group II or Group III hangar.

The Code plan – Level 1 overall plan on sheet AG002 has been updated to show the hangar classification of Group II and hangar door size has been added for clarity. Additional notation has been added to show the fire area separation of GSE storage from the rest of the facility which is under 40,000 sf as prescribed by NFPA 409 7.3.1.

#### 11. The fire lanes on the north and south side shall be posted No Parking Fire Lane.

Civil drawings have been updated to show fire lanes. See Sheet C119.

#### **12.** Correct items called out in the Final Development Plan.

-Acknowledged

This concludes our response to your comments. Please feel free to give us a call should you have any further questions or concerns.

Sincerely,



David Mandelkern, AIA, LEED BD+C





## **CODE MODIFICATION REQUEST**

(COMMERCIAL)

BUILDING/STRUCTURE NAME: \_\_\_\_\_LEE'S SUMMIT AIRPORT EASTSIDE DEVELOPMENT AND HANGAR 2

PREMISE ADDRESS: 2740 NE HAGAN RD, LEES SUMMIT, MO 64064

PERMIT NUMBER (if applicable): PRCOM20235113

OWNER'S NAME: \_\_\_\_ City of Lee's Summit, MO

TO: Director of Development Services

In accordance with the Lee's Summit Building Code, I wish to apply for a modification to one or more provisions of the code as I feel that the spirit and intent of the Lee's Summit Building Code are observed the public health, welfare and safety are assured. The following articulates my request for your review and action. (NOTE: ATTACH ANY ADDITIONAL INFORMATION NECESSARY)

We request modification to use 2024 IBC 2902.1.2 to count single user toilets in fixture count, and 2902.2.5 to not designate single-user toilet rooms by sex.

| NAME            | Julie Wellner Al   | Δ   |            |             | D'S ACENT     |
|-----------------|--------------------|---|------------|-------------|---------------|
| ADDRESS:        | 1627 Main, #100    | )   | Tel #      | 816-381-904 |               |
| CITY, STATE, ZI | ⊵: _Kansas City, I | MO 64108  | SIGNATURE: | Julie We    | thur          |
| TRACY DEISTER   | - MANAGER OF C     | ODES ADMINISTRATIO  | DN: (X) AP | PROVAL (    | ) DENIAL      |
| SIGNATURE:      | Tracy Deister      | Digts y syned by Tracy Dester<br>Dix CN+Tracy Dester, OL+Development, OL+LS Users,<br>DC+COLS, DC+LOC<br>Defe 2023 10 23 14 10 15-05007 | _ DATE:    |             |               |
|                 |                    |   |            |             |               |
| AIMEE NASSIF -  | - DEPUTY DIRECTO   | R OF DEVELOPMENT  | SERVICES:  | 🗙 APPROV    | VED () DENIED |
| SIGNATURE:      | acr                | lant  | _ DATE:/ 0 | 125/23      |               |
| COMMENTS:       |                    |   |            |             |               |
| 1               |                    |   |            |             |               |
|                 |                    |   |            |             |               |

A COPY MUST BE ATTACHED TO THE APPROVED PLANS ON THE JOB SITE

9/18/2023 N:\CODES ADMIN\Forms 2019

Development Services | 220 SE Green Street, Lee's Summit, MO 64063 P: 816.969.1200 | F: 816. 969.1201 | <u>cityofls.net</u>

#### SECTION 104416 - FIRE EXTINGUISHERS

#### PART 1 - GENERAL

#### 1.1 SUMMARY

- A. Section includes portable, hand-carried fire extinguishers and mounting brackets for fire extinguishers.
- B. <u>Related Requirements:</u>
  - 1. Section 104413 "Fire Protection Cabinets."

#### 1.2 ACTION SUBMITTALS

- A. Product Data: For each type of product. Include rating and classification, material descriptions, dimensions of individual components and profiles, and finishes for fire extinguisher and mounting brackets.
- B. Product Schedule: For fire extinguishers. Coordinate final fire-extinguisher schedule with fireprotection cabinet schedule to ensure proper fit and function.

#### 1.3 INFORMATIONAL SUBMITTALS

A. Warranty: Sample of special warranty.

#### 1.4 CLOSEOUT SUBMITTALS

A. Operation and Maintenance Data: For fire extinguishers to include in maintenance manuals.

#### 1.5 COORDINATION

A. Coordinate type and capacity of fire extinguishers with fire-protection cabinets to ensure fit and function.

#### 1.6 WARRANTY

- A. Special Warranty: Manufacturer's standard form in which manufacturer agrees to repair or replace fire extinguishers that fail in materials or workmanship within specified warranty period.
  - 1. Failures include, but are not limited to, the following:

LXT Eastside Development

Project #47732472 Rev-1 11/10/23

- a. Failure of hydrostatic test according to NFPA 10 when testing interval required by NFPA 10 is within the warranty period.
- b. Faulty operation of valves or release levers.
- 2. Warranty Period: Six years from date of Substantial Completion.

#### PART 2 - PRODUCTS

#### 2.1 PERFORMANCE REQUIREMENTS

- A. NFPA Compliance: Fabricate and label fire extinguishers to comply with NFPA 10, "Portable Fire Extinguishers."
- B. Fire Extinguishers: Listed and labeled for type, rating, and classification by an independent testing agency acceptable to authorities having jurisdiction.
  - 1. Provide fire extinguishers approved, listed, and labeled by FM Global.

#### 2.2 PORTABLE, HAND-CARRIED FIRE EXTINGUISHERS

- A. Fire Extinguishers: Type, size, and capacity for each fire-protection cabinet and mounting bracket indicated.
  - 1. Manufacturers: Subject to compliance with requirements, provide products by the following:
    - a. Guardian Fire Equipment, Inc.
    - b. J. L. Industries, Inc.; Activar Construction Products Group, Inc.
    - c. Larsen's Manufacturing Company.
  - 2. Source Limitations: Obtain fire extinguishers, fire-protection cabinets, and accessories, from single source from single manufacturer.
  - 3. Valves: Manufacturer's standard.
  - 4. Handles and Levers: Manufacturer's standard.
  - 5. Instruction Labels: Include pictorial marking system complying with NFPA 10, Appendix B, and bar coding for documenting fire-extinguisher location, inspections, maintenance, and recharging.
- B. Multipurpose Dry-Chemical Type in Steel Container: UL-rated 3-A:40-B:C, 5-lb nominal capacity, with monoammonium phosphate-based dry chemical in enameled-steel container. Typical unless noted otherwise.
- C. Multipurpose Dry-Chemical Type in Steel Container: UL-rated 4-A:60-B:C, 10-lb nominal capacity, with monoammonium phosphate-based dry chemical in enameled-steel container. At vehicle recharging locations.

#### **FIRE EXTINGUISHERS**

LXT Eastside Development

Project #47732472 Rev-1 11/10/23

#### 2.3 MOUNTING BRACKETS

- A. Mounting Brackets: Manufacturer's standard galvanized steel, designed to secure fire extinguisher to wall or structure, of sizes required for types and capacities of fire extinguishers indicated, with plated or black baked-enamel finish.
  - 1. Manufacturers: Subject to compliance with requirements, provide products by the following:
    - a. Guardian Fire Equipment, Inc.
    - b. J. L. Industries, Inc.; Activar Construction Products Group, Inc.
    - c. Larsen's Manufacturing Company.
  - 2. Source Limitations: Obtain mounting brackets and fire extinguishers from single source from single manufacturer.
- B. Identification: Lettering complying with authorities having jurisdiction for letter style, size, spacing, and location. Locate as indicated by Architect.
  - 1. Identify bracket-mounted fire extinguishers with the words "FIRE EXTINGUISHER" in red letter decals applied to mounting surface.
    - a. Orientation: Vertical.

#### PART 3 - EXECUTION

#### 3.1 EXAMINATION

- A. Examine fire extinguishers for proper charging and tagging.
  - 1. Remove and replace damaged, defective, or undercharged fire extinguishers.
- B. Proceed with installation only after unsatisfactory conditions have been corrected.

#### 3.2 INSTALLATION

- A. General: Install fire extinguishers and mounting brackets in locations indicated and in compliance with requirements of authorities having jurisdiction.
- B. Mounting Brackets: Fasten mounting brackets to surfaces, square and plumb, at locations indicated.
  - 1. Mounting Height: Top of fire extinguisher to be at 42 inches above finished floor.

#### END OF SECTION 104416

#### REPORT OF GEOTECHNICAL EXPLORATION LXT EASTSIDE DEVELOPMENT LEE'S SUMMIT, MISSOURI

Presented to:

CRAWFORD, MURPHY, & TILLY Kansas City, Missouri

Attn: Mr. Tyler Horn

Prepared by: Otto J. Kruger, Jr., P.E.

> KTI Lenexa, Kansas

KTI Project No. 223110G

July 18, 2023

# KRUGER TECHNOLOGIES, INC.

GEOTECHNICAL = ENVIRONMENTAL = TESTING = INSPECTION 8271 MELROSE DRIVE = LENEXA, KANSAS 66214 = VOICE 913-498-1114 = FAX 913-498-1116 = EMAIL KTIKC@KTIONLINE.COM

July 18, 2023

Mr. Tyler Horn Crawford, Murphy, & Tilly 1627 Main Street Suite 600 Kansas City, Missouri 64108

Re: KTI Project No. 223110G LXT Eastside Development Lee's Summit, Missouri

Dear Mr. Horn:

KTI has completed the subsurface exploration and geotechnical report for the above referenced project. The purpose of this report is to describe the surface and subsurface conditions encountered at the site, analyze and evaluate this information, and prepare a summary of existing conditions, subsurface material characteristics, and geotechnical design recommendations.

We thank you for the opportunity to work with Crawford, Murphy, & Tilly. If you have any questions, please contact us at 913.498.1114.

Respectfully submitted, Kruger Technologies, Inc.

Otto J. Kruger, Jr., P.E. Missouri: PE 23994



#### TABLE OF CONTENTS

| AUTHORIZATION                        | . 1 |
|--------------------------------------|-----|
| PURPOSE AND SCOPE                    | . 1 |
| SITE CONDITIONS                      | . 1 |
| PROJECT DESCRIPTION                  | . 2 |
| FIELD EXPLORATION PROCEDURES         | 2   |
| LABORATORY TESTS                     | . 2 |
| GEOLOGY/SUBSURFACE CONDITIONS        | . 3 |
| DESIGN CRITERIA AND RECOMMENDATIONS  | 3   |
| Seismic Considerations               | 4   |
| Site Preparation and Engineered Fill | 4   |
| Foundation Options                   | . 5 |
| Slab on Grade                        | . 8 |
| Surface Drainage                     | . 8 |
| Subsurface Drainage                  | 9   |
| Excavation Considerations            | 9   |
| Trench Backfill                      | . 9 |
| Manhole/Inlet Structure Backfill     | 10  |
| PAVEMENT RECOMMENDATIONS             | 10  |
| Pavement Subgrade Preparation        | 10  |
| Asphaltic Cement Concrete Pavement   | 11  |
| Portland Cement Concrete Pavement    | 12  |
| Construction Considerations          | 13  |
| Pavement Drainage                    | 13  |
| REMARKS                              | 15  |
| BORING LOCATION DIAGRAM              | 16  |
| APPENDIX I                           | 18  |
| Boring Logs                          | 19  |
| APPENDIX II                          | 27  |
| Laboratory Results                   | 28  |
| GLOSSARY OF GEOTECHNICAL TERMS       | 37  |

#### REPORT OF GEOTECHNICAL EXPLORATION LXT EASTSIDE DEVELOPMENT LEE'S SUMMIT, MISSOURI

#### AUTHORIZATION

The following table presents the authorization documentation history for the work performed and presented in this report by Kruger Technologies, Inc.

| Project: LXT Eastside Development in Lee's Summit, Missouri |         |  |  |  |  |
|---|---------|--|--|--|--|
| Document:   | Date:   | Requested/Provided:                      |  |  |  |
| Request for Proposal  | 8-9-22  | Andy Bodine – Crawford, Murphy & Tilly   |  |  |  |
| KTI Proposal 22GT121  | 8-10-22 | Dylan Kruger – Kruger Technologies, Inc. |  |  |  |
| Notice to Proceed   | 5-22-23 | Wade Cumpton – Crawford Murphy & Tilly   |  |  |  |

### PURPOSE AND SCOPE

The purpose of this investigation was to explore the surface and subsurface conditions present within the site and provide recommendations regarding the following:

- Seismic Considerations
- Site Preparation and Engineered Fill
- Foundation Options
- Slab on Grade
- Surface and Subsurface Drainage
- Excavation Considerations
- Trench Backfill Recommendations
- Manhole/Inlet Structure Backfill Recommendations
- Pavement Recommendations

#### SITE DESCRIPTION

The proposed site is located along the east side of an existing airfield apron within the existing City of Lee's Summit Airport in Lee's Summit, Missouri. Based on Google Earth mapping, the overall site has an elevation difference of approximately 15 feet (989 to 1004) and is currently grass and partially gravel covered.

#### **PROJECT DESCRIPTION**

We understand the project to consist of the design and construction of a new hangar building with a mezzanine in the lower portion of the building that will be comprised of office spaces, related site improvements and pavements to be built along the east side of an existing airfield apron within the existing City of Lee's Summit Airport in Lee's Summit, Missouri. No building structure type information was provided at the time of this report preparation, however, slab on grade construction is assumed for this report preparation. Based on finish floor elevations (993.1) identified and with assumed Google Earth mapping in the current site plan, it appears that 3 to 10 feet of cut/fill operations will be necessary within the building footprint site.

#### FIELD EXPLORATION PROCEDURES

Eight (8) total test borings were completed for the above referenced project on June 18, 2023. The boring locations were selected by the client and field located by KTI using the plan drawing provided by the client. The boring locations are shown on the plan provided by the client. In addition, KTI used assumed elevations based on Google Earth Mapping.

The borings were drilled using a track mounted drill rig. Advancement of the test holes was accomplished using 4-inch O.D. continuous flight augers. Soil sampling was performed by hydraulically pushing thin wall steel (Shelby) tubes and Standard Penetration Test (SPT).

Site soils were visually and manually classified in general accordance with ASTM D 2488 by the drill crew chief as drilling progressed. All of the soil samples were delivered to the laboratory for verification of the field classifications. The boring logs were created as the borings were advanced and supplemented with information for lab test results; the boring logs are attached in Appendix I.

#### LABORATORY TESTS

Laboratory tests were performed on the recovered samples to determine the engineering characteristics and for additional verification of the field classifications in accordance with ASTM D 2487. The results of these tests, including in-situ moisture content, dry density, plasticity (Atterberg Limits), and unconfined compressive strength of soil are presented in Appendix II.

#### **GEOLOGY/SUBSURFACE CONDITIONS**

The site soils consist of existing topsoil/gravel, fill soil and natural clay soils; fills were encountered at the majority of test borings at depths ranging from 5.0 to 13.5 feet from existing grade. The auger refusal encountered at boring B-2 at 13.0 feet below existing grade is assumed to be the part of the fills. Topsoil was encountered in all of the test borings with the exception of boring B-7 and B-8 located on the contractor's storage yard covered with gravel. Topsoil extended from the ground surface to approximate depths ranging from 6 inches to 12 inches below existing grade. The majority of the upper 1.0 to 5.0 feet of the existing fill clay is comprised of high plasticity (fat) clay soils. The underlying existing fill or native clay materials are comprised of low plasticity (lean) clay and high plasticity clay soils. The existing native and fill clay soils are generally moist to wet and exhibit soft to very stiff consistency. The Unified Soil Classification System classifies low plasticity (lean) clay soils as CL and high plasticity (fat) clay soils as CH.

During advancement of the borings, free water was not encountered in any of the test borings. It should be noted that water level determinations made in relatively impervious (clay) soils might not present a reliable indication of the actual water table. However, water level determinations made in relatively pervious (sand/silt) soils are considered an accurate indication of the water table at the time that those measurements are made. Fluctuations in the water table should be expected with changing seasons and annual differences.

#### **DESIGN CRITERIA AND RECOMMENDATIONS**

Laboratory test results of the recovered samples showed the following characteristics that were used as criteria for determining the recommendations for bearing values and design data:

| In-Situ Moisture                | 10.8 to 30.2%      |
|---------------------------------|--------------------|
| Dry Density                     | 94.8 to 107.1 pcf  |
| Liquid Limit                    | 51 to 64           |
| Plasticity Index                | 24 to 40           |
| Unconfined Compressive Strength | 2,379 to 6,142 psf |

#### Seismic Considerations

Based on the International Building Code (IBC) Section 1613.1 of the 2021 IBC, the subsurface stratigraphy, and the use of shallow foundations bearing on existing site soils, the general Site Class Definition for the structures bearing on soil is Site Class D.

#### Site Preparation and Engineered Fill

Proposed finish floor elevation was identified as 993.1. Based on the given finish floor elevation and estimated elevations from Google Earth Mapping, it appears that 3 to 10' cut operations would be anticipated, and appropriate mass grading would be required to accommodate finish floor elevations, appropriate taxiway/drive lane pavement grades and stormwater detention facilities.

Areas to receive fill should be stripped of vegetation, topsoil, pavement, and any other deleterious materials. Any isolated areas of soft or deleterious materials encountered at subgrade elevation should be removed and replaced with engineered fill. The moisture content of the subgrade soils should be appropriate to achieve the required compaction.

Proper drainage of the construction area should be provided to protect foundations, floor slabs, and pavement subgrades from the detrimental effects of weather conditions. Excavations should be kept as dry as possible. Any loose or soft materials which accumulate or develop on subgrade or bearing surfaces should be removed prior to the placement of concrete or pavement sections. The natural soil is lean and silty and by nature easily disturbed by construction traffic. Construction traffic, including foot traffic, should be minimized. Concrete should be placed in footing excavations as soon as possible after excavations are complete.

Trucks and other heavy construction vehicles should be restricted as much as possible from trafficking on the finished subgrade in the building to prevent unnecessary disturbances of subgrade soils. Excessive rutting or pumping of the subgrade could occur from construction traffic, particularly during periods of wet weather. If such disturbed areas develop, the subgrade may have to be excavated and replaced with properly compacted fill.

Concrete for foundations should be placed as soon after completion of the excavations as possible to avoid disturbance of the bearing material by inflow of surface water, groundwater, or precipitation.

Supplemental engineered fill should be placed in uniform horizontal lifts, with loose thicknesses not exceeding eight inches. The thickness must be appropriate for the method of compaction and the type of equipment used. The geotechnical engineer should approve any off-site material proposed for use as fill. Engineered fill should be compacted to a minimum of 95 percent of maximum density as determined by ASTM D698 (standard Proctor test) at moisture content between 0 and 4 percent above optimum moisture for high plasticity clay material and from -2 to +2 from optimum moisture content for low plasticity clays. The existing site soils may be used for fill material so long as they meet the requirements presented in the Building Pad Fill or Parking Lot Fill sections below.

The fill should be benched in any sloped areas greater than one vertical to five horizontal in order to maintain relatively horizontal lifts. The benching should be placed at not less than 12-inch rises over those areas where it is required as the work is brought up in layers.

Building Pad – The soils encountered on site below one foot from existing grade are classified as unacceptable for use as LVC below slab on grade and pavement subgrade due to the inconsistent composition of existing fill. Material used in the top 18 inches of the building pad should be a low volume change (LVC) material. Acceptable LVC material is any soil type that has a Liquid Limit (LL) of less than 45 and a Plasticity Index (PI) of less than 25. Crushed rock or sand materials are also considered to be LVC material. The soils encountered on site do not meet the requirements for LVC material.

#### Foundation Options

The existing fill soils present at the site exhibit varying unconfined strengths ranging from 2379 to 6142 psf. We believe the soils at this site within the zone of influence of foundation loads to be uncontrolled/undocumented fills. Because of this condition and the varying bearing capacity of the existing site fill soils, we have identified several options for foundation bearing for the building. Options 1 and 2 identify potential shallow foundation applications but do indicate the potential of varying degrees of potential overall and differential settlement in the fill soils and

structure. Option 3 identifies a recommended deep foundation alternative that we believe is appropriate for the proposed structure.

**Option 1:** Shallow foundations bearing on controlled fill. This option would involve removal and replacement of the existing uncontrolled fills from beneath the proposed foundation elements and backfilled with compacted structural fill. If the owner is willing to accept the risk of potential post construction settlement, the building foundation could be supported on properly placed structural fill with a minimum thickness of 5 feet below bearing elevations extending at least 3 feet beyond each side of the foundation element. The bearing capacity achievable with this option using properly compacted soil can be assumed 1,500 pounds per square foot (psf) for continuous, and 2,000 pounds per square foot (psf) for rectangular footings. Estimated differential settlement from foundations load ranges from 3 to 4 over 50 feet. The minimum frost depth for this area is 36 inches.

**Option 2:** Shallow foundations bearing on reinforced engineered fill. The entire building addition area <u>plus a minimum of 2 feet all around</u> would be excavated to a depth of 7 feet beneath existing ground surface. A geogrid reinforced engineered fill 24 inches thick would then be placed in the excavation. The fill material should be crusher-run limestone with fines, such as MODOT Type V or other road base rock. Tensar BX-1200 geogrids would be placed at the bottom and in the middle of the 24-inch crushed stone fill. Controlled fill within the building area would then be placed over the geogrid-reinforced fill up to slab elevation. Footing excavations would be dug directly into and bear on the controlled structural fill above the reinforced engineered fill. An allowable bearing capacity of 2,000 psf could be assumed for both continuous and rectangular footings bearing on the engineered reinforced fill.

Excavated site materials placed per the Site Preparation and Engineered Fill section included earlier are acceptable as Controlled Fill for Options 1 and 2.

Options 1 & 2 would <u>not</u> reduce settlement to the extent that Option 3 would. It is our opinion that Option 2 would reduce total settlement to some extent and would also tend to reduce differential settlement. The reinforced engineered fill would also provide a stable platform on which to compact the infill.

As previously discussed, it is difficult to model uncontrolled fill deposits and bearing conditions might vary within the footprint of the building. It is anticipated that about 4 inches (+/-) of total

settlement could occur. The structural engineer and the owner should weigh the risk and impact to the structure of settlement of this magnitude before employing Option 1 and 2. If Option 1 is chosen, settlement plates could be installed during construction to monitor settlement. This information could be used to estimate when enough settlement has occurred over time that buried utilities, if needed, could be safely placed. If the owner chooses not to accept the risk of settlement, we recommend using a deep foundation system of rammed aggregate piers as outlined below.

We recommend that all foundation excavations be evaluated and tested by the geotechnical engineer immediately prior to placement of foundation concrete. Unsuitable areas identified at this time should be corrected. Corrective procedures would be dependent upon conditions encountered and may include deepening of foundation elements or undercutting of unsuitable materials and replacement with controlled structural fill. The base of all footing excavations should be free of all water and loose material prior to placing concrete. Concrete should be placed as soon as possible after excavating so that excessive drying or disturbance of bearing materials does not occur. Should the materials at bearing level become excessively dry or saturated, we recommend that the affected material be removed prior to placing concrete.

**Option 3**: Stone Columns/Rammed Aggregate Piers. The site appears to be a good candidate for the use of stone columns or rammed aggregate piers. These foundation types utilize proprietary design and installation techniques. Local installers should be contacted to provide design for these systems. Firms with installation experience in this area include:

- Ground Improvement Engineering
- Hayward Baker Geotechnical Construction

Stone columns or rammed aggregate pier foundation elements will provide several benefits. The column or pier will provide dense high modulus element which will act like a deep foundation element and transmit the building loads through questionable soil to a deeper more competent soil layer. The installation process will also densify the upper layers of soil which will reduce anticipated settlements below the new structure. Although the final bearing capacity would be identified by the rammed aggregate pier designer values in the range of 4000 psf are attainable.

#### Slab on Grade

Recommendations for type and placement of fill material are presented in the Site Preparation and Engineered Fill section of this report. The existing fill site soils were found to be unacceptable for use in the upper 18 inches of the subgrade below the slab on grade as they are not classified as LVC material. Well graded crushed aggregate materials such as MoDOT Type 5 are acceptable for use as LVC material below the slab and the 6 inches of drainage layer.

Movement between slabs on grade and walls may occur. To minimize the effects of this movement, we recommend that slip joints be incorporated between all slabs and walls. All slabs should contain crack control and construction joints, which are formed on 15 to 25 foot centers, each way, or as designed by the project structural engineer. To prevent moisture movement through the slab on grade a capillary moisture barrier is recommended to be placed under the slabs. This barrier should be a minimum of a 6-inch thick layer of clean granular material extending to the limits of the foundation walls. Should additional moisture protection be desired, it should consist of 6-mil polyethylene sheeting placed between the slab and the base course. The use of clean gravel for a capillary break or polyethylene would not be necessary if another form of moisture protection is planned to be used. Appropriate consideration of slab curling for this condition should be undertaken. For the purpose of slab design, a modulus of subgrade reaction (k) of 100 pounds/cubic inch is suggested for a subgrade consisting of wellcompacted, plastic clay fill and a modulus of subgrade reaction (k) of 200 pounds/cubic inch is suggested for a subgrade consisting of compacted well graded aggregate or modified site soils. Actual slab thickness will depend on anticipated loading but is not recommended to be less than 4 inches.

#### Surface Drainage

In order to reduce the problems related to water infiltration, it is recommended that the final grade around the structure perimeters have a positive slope extending at least six feet away from the structure. Backfill of soils around the foundation should be compacted at a minimum of 95 percent of maximum dry density at moisture content between optimum and four percent above optimum in accordance with ASTM D 698.

#### Subsurface Drainage

Groundwater was not encountered and is not expected to be a problem, although infiltration of surface water and/or perched groundwater could occur. It would be prudent to construct a drain system around the perimeter of below-grade structures or footings. The perimeter drain system should consist of 4-inch PVC or equivalent pipe with at least 1/4-inch perforations routed to a sump or by gravity to the exterior. The pipe should be laid with the perforations down and enveloped with gravel. The gravel should be surrounded with Mirafi 140 filter cloth or equivalent.

#### **Excavation Considerations**

We believe that the project soils are Type B as classified in the <u>OSHA Excavation Standard</u> <u>Handbook 29 CFR Parts 1926.650 through 1926.652</u>. Type B soils are characterized by cohesive soils above the water table with unconfined compressive strengths greater than 0.5 tons per square foot (tsf) but less than and 1.5 tsf. Type B soils include any fill soils meeting or exceeding the above criteria, as well as undisturbed soils with unconfined compressive strengths of >1.5 tsf which are subject to vibration from traffic. Temporary excavation slopes for Type B soils can be one horizontal to one vertical with a maximum excavation depth of 20 feet.

Excavations deeper than 20 feet may require the use of supplemental shoring and will require the preparation of an excavation design prepared by a registered professional engineer.

Excavation of trenches may extend into the weathered bedrock materials. Excavation of the upper zones of the weathered bedrock material may be performed with conventional excavation equipment. At borings and elevations where augur refusal was encountered, additional effort may be required to excavate the weathered bedrock materials (i.e. rock hammer, etc.).

#### Trench Backfill

According to our findings, excavated site materials may be used as backfill for trench excavation. Backfill should not be placed on soft materials or frozen ground. Soil backfill overlying the bedding should be placed in uniform horizontal lifts, with loose thicknesses not exceeding eight inches. The thickness must be appropriate for the method of compaction and the type of equipment used. The geotechnical engineer should approve any off-site material proposed for use as fill. Trench backfill under driveways/parking lots should be compacted to a minimum of 95 percent of maximum density as defined by Standard Proctor (ASTM D 698) at

moisture content according to the recommendations presented in the Site Preparation and Engineered Fill section of this report. In common yard areas, the soil backfill should be compacted to a minimum of 90 percent of maximum density (ASTM D 698) using the above moisture parameters. After preparation of the trench bottom, a pipe bed of a minimum of 6" shall be prepared using crushed stone or crushed gravel meeting the following requirements:

| Nominal Pipe Size Diameter | AASHTO M43 Size       |
|----------------------------|-----------------------|
| 15" or Less                | 67, 7, 8 or washed #9 |
| Greater than 15"           | 57, 6, or 67          |

#### Manhole/Inlet Structure Backfill

Soil backfill around structures should be placed in uniform horizontal lifts, with loose thicknesses not exceeding eight inches. The thickness must be appropriate for the method of compaction and the type of equipment used. The geotechnical engineer should approve any off-site material proposed for use as fill. Backfill should be compacted to a minimum of 95 percent of maximum density as defined by Standard Proctor (ASTM D 698) at a moisture content between 0 and 4 percent above optimum moisture (preferred average of plus 2 percent). Another option is to backfill with a Controlled Low Strength Material (CLSM), or flowable fill. The flowable fill should exhibit a minimum unconfined compressive strength of 250 psi after 28 days. Bedding material for manhole/inlet structure should be clean crushed rock conforming to the following gradation:

| Sieve Designation | Percent Passing by Weight |
|-------------------|---------------------------|
| 1 1⁄2"            | 100                       |
| No. 4             | 0 – 35                    |
| No. 200           | 0 - 8                     |

#### **PAVEMENT RECOMMENDATIONS**

#### Pavement Subgrade Preparation

Pavement subgrades should be prepared in accordance with the recommendations presented in the SITE PREPARATION and ENGINEERED FILL section of this report. Construction scheduling, involving paving and grading by separate contractors, typically results in a time lapse between the end of grading operations and the commencement of paving. Disturbance, desiccation, and/or wetting of the subgrade between grading and paving can result in deterioration of the previously completed subgrade. A non-uniform subgrade can result in poor pavement performance and local failures relatively soon after pavements are constructed.

We recommend that the pavement subgrade be proofrolled and the moisture content and density of the top 12 inches checked within two days prior to placement of pavement. If any significant event, such as precipitation, occurs after proofrolling, the subgrade should be reviewed by a representative of KTI immediately prior to placing the pavement. The subgrade should be in its finished form at the time of the final review.

The existing parking/drive/taxiway subgrade soils were not tested for the California Bearing Ratio (CBR); however, unconfined compressive strength tests were conducted on samples of in-place clay soils at the anticipated parking lot subgrade elevation. The estimated California Bearing Ratio (CBR) of the subgrade sample is 1 to 3.0%. The majority of the top two feet of the native soils are highly expansive and we recommend stabilizing the top 12 inches of the parent soil with 15% flyash, 6% cement or hydrated lime compacted to 95% of maximum dry density at 0 to 2% above the optimum moisture content as determined by ASTM D698.

The following options for construction of the parking/drive/taxiway areas are being considered by the project. It is understood that moderate to high levels of truck/airplane traffic may be experienced by the proposed pavement areas.

#### Asphaltic Cement Concrete Pavements

Full depth recommended flexible pavement sections are presented in Table 1. The pavement profiles presented below for drive lanes and parking stalls assume only passenger vehicle loading. A heavy-duty pavement section is presented for planes, emergency vehicles and garbage trucks. Passenger vehicles are defined as two-axle, four-wheel vehicles (cars, trucks, vans and SUVs).

| Material       | Parking Stalls | Drive Lanes | Heavy Duty |
|----------------|----------------|-------------|------------|
| Surface Course | 1.5-inch       | 2-inch      | 2-inch     |
| Base Course    | 2.5-inch       | 4-inch      | 6-inch     |
| Aggregate Base | 6-inch         | 6-inch      | 6-inch     |

<u>Table 1</u> Asphaltic Cement Concrete Pavement on Modified Subgrade (Minimum)

The asphaltic base course should be compacted to a minimum of 95 percent of the mixture's Marshall density, when determined in accordance with ASTM D 6926. The surface course should have a minimum Marshall stability of 1800 pounds and be compacted to a minimum of 97 percent of the mixture's Marshall density, when determined in accordance with ASTM D 6926.

#### Portland Cement Concrete Pavements

Based on the soil types encountered in the proposed parking/drive areas and previous experience with materials of this type, an effective resilient modulus of 100-pci was estimated for design of ridged pavements on unimproved subgrades. If a stabilized subgrade is used, a resilient modulus of 200-pci is suggested.

Portland cement concrete (PCC) pavements are recommended for drive approaches; loading dock aprons, trash dumpster pads and approaches, loading/unloading areas, and other areas where heavy wheel loads will be concentrated. We recommend that the concrete pavements in areas receiving heavy truck traffic have a minimum thickness of 8 inches. If PCC pavements are considered for passenger vehicle areas, we recommend a minimum thickness of 5 inches.

It is also recommended that a 4-inch leveling and drainage course of clean, crushed rock be placed below all PCC pavements and that appropriate sub drainage or connection to a suitable gravity outfall be provided to remove water from the drainage layer.

The mixture should be designed to develop a minimum compressive strength of 4000 psi at 28 days with a 4-inch maximum slump and 5 to 7 percent entrained air. Where Portland cement concrete is used, load transfer devices should be installed at all construction joints or post-placement sawed joints.

#### **Construction Considerations**

Construction traffic on the pavements has not been considered in the recommended typical sections. If construction scheduling dictates the pavements will be subject to traffic by construction equipment/vehicles, the pavement thickness should be reconsidered to include the effects of the additional traffic loading. Construction traffic should not be allowed on partially completed pavements as the pavements will not have adequate structural capacity and could be damaged.

Periodic maintenance of all of the pavements should be anticipated. This should include sealing of cracks and joints and by maintaining proper surface drainage to avoid ponding water on or near the pavement areas.

#### Pavement Drainage

The granular section should be graded to adjacent storm sewer inlets or drainage ditches and provisions should be made to provide drainage from the granular section into the storm sewer. Drainage of the granular base is particularly important where two different sections of pavements (such as full-depth asphaltic concrete and Portland cement concrete with aggregate base) abut, so that water does not pond beneath the pavements and saturate the subgrade soils.

The performance of pavements will be dependent upon a number of factors, including subgrade conditions at the time of paving, rainwater runoff, and traffic. Rainwater runoff should not be allowed to seep below pavements from adjacent areas. All pavements should be sloped approximately 1/4 inch per foot to provide rapid surface drainage. Proper drainage below the pavement section helps prevent softening of the subgrade and has a significant impact on pavement performance and pavement life. Therefore, we recommend that a granular blanket drain be constructed at all storm sewer inlets within the pavement areas. The blanket drain should consist of clean, crushed stone aggregate extending a minimum of 6 inches below pavement subgrade level. The blanket drains should extend radially a minimum of 8 feet from each of the storm sewer inlets. The grade within the blanket drain should be sloped toward the storm sewer inlet. Placement of geotextile filter fabric across the weep holes could be considered to prevent loss of aggregate through the weep holes. These recommendations

are very important for long-term performance of the pavements. Because pavements typically have relatively low factors of safety, it will be very important that the specifications are followed closely during pavement construction.

Based on our experience with similar projects, irrigation systems are commonly installed in the landscaped areas adjacent to portions of the pavement areas. If such an irrigation system is to be installed, we recommend that consideration be given to installing subsurface drainage lines between irrigated areas and the planned pavements. It has been our experience that the quantity of subsurface seepage originating from irrigated areas can be substantial and can adversely affect the performance of the pavement subgrade. Therefore, consideration should be given to constructing edge drain lines along the pavements located adjacent to irrigated areas, to intercept and divert subsurface water flows from beneath the pavements. These lines should be constructed behind the curb lines, on the upgradient side of the pavements, and should be sloped to provide positive gravity flow to a suitable outfall.

#### REMARKS

It is recommended that the geotechnical engineer be retained to review the plans and specifications for the project so that an evaluation and comments can be provided regarding the proper incorporation of information from this geotechnical report into the final construction documents. We further recommend that the geotechnical engineer be retained during construction phases for earthwork, pavement, and foundations to provide observation and testing to aid in determining that design intent has been accomplished.

The findings, recommendations, and suggestions contained in this report are our opinions based on data acquired to date and are assumed to be representative of conditions at locations between borings. Due to the fact that the area at the borings is very small relative to the overall site, and for other reasons, we make no statement warranting the conditions below our borings or at other locations throughout the site. In addition, we do not warrant that the general strata logged at the borings are necessarily typical of the remaining areas of the site.

Reports shall not be reproduced except in full, without written approval of KTI. Information in this report applies only to the referenced project in its present configuration and location and shall not be used for any other project or location.

KTI Project No. 223110G July 18, 2023

# **BORING LOCATION DIAGRAM**



# **APPENDIX I**

## **Boring Logs**



PROJECT:CMT (Crawford, Murphy, & Tilly)-KCCLIENT:LXT Eastside DevelopmentPROJECT NO.:223110GSTART:6/13/23BORING LOCATION:See Boring Location PlanMETHOD OF DRILLING:4" Continuous Flight AugersDEPTH TO - waterNone0caving

**DATE:** 7/18/2023 **ELEVATION:** 996 **FINISH:** 6/13/23

| ELEVATION/                     | SOIL SYMBOLS<br>SAMPLER SYMBOLS<br>AND FIELD TEST DATA | USCS | Description  | Sample #<br>& Type   | Density<br>pcf | Moist-<br>ure, % | Qu,<br>psf |
|--------------------------------|--|------|--|----------------------|----------------|------------------|------------|
| 996 0                          |  | Т    | Topsoil<br>Fill, fat clay with gravel,<br>stiff, brown, moist                        | -<br>- 1 CT          | 04.9           | 18.6             |            |
| 993 <del>-</del> 3<br>-        |  | Сп   | Fill, lean to fat clay, trace<br>gravel, very stiff, dark brown<br>and orange, moist | - 2, ST              | 94.8           | 21.8             | 6142       |
| 990 - 6                        |  | FILL |  | -                    |                |                  |            |
| 987 - 9                        | 4/6"<br>4/6"<br>6/6"                                   |      | Lean clay, stiff, gray, moist  | -<br>1, SS<br>-      |                | 23.1             |            |
| 984 — 12<br>-<br>-<br>981 — 15 | 3/6"<br>3/6"<br>4/6"                                   | CL   | Lean clay, medium stiff, grayish<br>brown, moist                                     | -<br>-<br>2, SS<br>- |                | 20.6             |            |
| 978 - 18                       | 3/6"<br>5/6"<br>7/6"                                   |      | Lean to fat clay, stiff, brown,<br>moist   | -<br>-<br>-<br>3, SS |                | 24.3             |            |
| 975 - 21                       |  |      | Drilling discontinued at 20.0 feet   | -                    |                |                  |            |
| Notes:                         |  |      |  |                      |                |                  |            |



PROJECT:CMT (Crawford, Murphy, & Tilly)-KCCLIENT:LXT Eastside DevelopmentPROJECT NO.:223110GSTART:6/13/23BORING LOCATION:See Boring Location PlanMETHOD OF DRILLING:4" Continuous Flight AugersDEPTH TO - waterNone0caving

**DATE:** 7/18/2023 **ELEVATION:** 998 **FINISH:** 6/13/23

| ELEVATION/  | SOIL SYMBOLS<br>SAMPLER SYMBOLS<br>AND FIELD TEST DATA | USCS | Description  | Sample #<br>& Type | Density<br>pcf | Moist-<br>ure, % | Qu,<br>psf |
|-------------|--|------|--|--------------------|----------------|------------------|------------|
| Γ           |  | т    | Topsoil  | _                  |                |                  |            |
| 996 -       |  | FILL | Fill, lean to fat clay with gravel, stiff, brown, moist                                | -<br>- 1, ST       | 107.1          | 14.5             |            |
| 993 -       |  |      | Fill, fat clay with organics and<br>trace gravel, stiff, dark brown<br>to black, moist | –<br>_ 2, ST<br>-  | 99.0           | 22.9             | 3755       |
| - 6         |  | FILL |  | -                  |                |                  |            |
| 990 +       | 3/6"<br>3/6"<br>4/6"                                   |      | Fill, lean to fat clay, medium stiff, brown and gray, moist                            | -<br>- 1, SS       |                | 28.5             |            |
| 987 12      |  | FILL |  | -                  |                |                  |            |
| -<br>984 —  | _  |      | Drilling discontinued at auger<br>refusal at 13.5 feet                                 | -                  |                |                  |            |
| - 15<br>-   |  |      |  | -                  |                |                  |            |
| 981 + 18    |  |      |  | -                  |                |                  |            |
| 978         |  |      |  | -                  |                |                  |            |
| ↓<br>Notes: |  |      |  | -                  |                |                  |            |



PROJECT:CMT (Crawford, Murphy, & Tilly)-KCCLIENT:LXT Eastside DevelopmentPROJECT NO.:223110GSTART:6/13/23BORING LOCATION:See Boring Location PlanMETHOD OF DRILLING:4" Continuous Flight AugersDEPTH TO - waterNone0caving

**DATE:** 7/18/2023 **ELEVATION:** 996 **FINISH:** 6/13/23

| ELEVATION/<br>DEPTH  | SOIL SYMBOLS<br>SAMPLER SYMBOLS<br>AND FIELD TEST DATA | USCS      | Description  | Sample #<br>& Type | Density<br>pcf | Moist-<br>ure, % | Qu,<br>psf |
|----------------------|--|-----------|--|--------------------|----------------|------------------|------------|
| 996 — 0              |  | T<br>FILL | Topsoil<br>Fill, fat clay trace organics,<br>stiff, dark brown and light<br>brown, moist | -<br>- 1, ST       | 98.2           | 22.1             |            |
| 993 — 3              |  |           | Fill, fat clay with organics,<br>stiff, greenish gray, moist                             | –<br>_ 2, ST       | 101.7          | 23.7             | 5347       |
| 990 + 6              |  | FILL      |  | -                  |                |                  |            |
| 987 — 9              | 4/6"<br>4/6"<br>6/6"                                   |           | Lean to fat clay, stiff, brown,<br>moist   | - 1, SS<br>-       |                | 21.2             |            |
| 984 — 12             | 3/6"   | CL-CH     | Lean to fat clay, stiff, brown,  | -                  |                |                  |            |
| 981 <b>—</b> 15<br>- | 4.6"<br>6/6"   |           | moist  | 2, SS<br>          |                | 24.9             |            |
| 978 — 18<br>-        | 2/6"<br>3/6"<br>3/6"                                   | СН        | Fat clay, medium stiff, gray,<br>moist   | -<br>-<br>3, SS    |                | 29.4             |            |
| 975 - 21             |  |           | Drilling discontinued at 20.0 feet   | -                  |                |                  |            |
| Notes:               |  |           |  |                    |                |                  |            |



PROJECT:CMT (Crawford, Murphy, & Tilly)-KCCLIENT:LXT Eastside DevelopmentPROJECT NO.:223110GSTART:6/13/23BORING LOCATION:See Boring Location PlanMETHOD OF DRILLING:4" Continuous Flight AugersDEPTH TO - waterNone0caving

**DATE:** 7/18/2023 **ELEVATION:** 1004 **FINISH:** 6/13/23

| ELEVATION/ | SOIL SYMBOLS<br>SAMPLER SYMBOLS<br>AND FIELD TEST DATA | USCS | Description   | Sample #<br>& Type | Density<br>pcf | Moist-<br>ure, % | Qu,<br>psf |
|------------|--|------|---|--------------------|----------------|------------------|------------|
| 1002       |  | T    | Topsoil<br>Fill, fat clay with gravel,<br>stiff, orange and light brown,<br>moist | -<br>-<br>- 1, ST  | 97.4           | 19.9             |            |
| 999-       |  | FILL | Fill, fat clay with gravel and<br>organics, very stiff, dark brown,<br>moist      | _ 2, ST            | 103.9          | 22.0             | 3574       |
| 996 - 9    | 3/6"<br>4/6"<br>5/6"                                   |      | Fill, lean to fat clay, stiff,<br>brown and gray, moist                           | -<br>-<br>1, SS    |                | 24.8             |            |
| 993 12     |  | FILL |   | -                  |                |                  |            |
| 990 15     | 3/6" —<br>50/6"  | FILL | Fill fat clay with boulders,<br>hard, gray and brown                              | _ 2, SS<br>-       |                | 20.1             |            |
| 987        | 3/6"<br>5/6"   | Сі   | Lean clay, stiff, gray, wet   | -<br>-<br>3. SS    |                | 29.0             |            |
| 984 21     | 6/6"   |      | Drilling discontinued at 20.0<br>feet   | -                  |                |                  |            |
| Notes:     |  |      |   |                    |                |                  |            |



PROJECT:CMT (Crawford, Murphy, & Tilly)-KCCLIENT:LXT Eastside DevelopmentPROJECT NO.:223110GSTART:6/13/23BORING LOCATION:See Boring Location PlanMETHOD OF DRILLING:4" Continuous Flight AugersDEPTH TO - waterNone0caving

DATE: 7/18/2023 ELEVATION: 1003 FINISH: 6/13/23

| ELEVATION/         | SOIL SYMBOLS<br>SAMPLER SYMBOLS<br>AND FIELD TEST DATA | USCS      | Description   | Sample #<br>& Type | Density<br>pcf | Moist-<br>ure, % | Qu,<br>psf |
|--------------------|--|-----------|---|--------------------|----------------|------------------|------------|
| 1002               |  | T<br>FILL | Topsoil<br>Fill, fat clay with gravel, dark<br>brown, moist     | -<br>-<br>- 1, ST  | 101.3          | 10.8             |            |
| - 3<br>999 -<br>-  |  |           | Fill, fat clay with gravel, light<br>grayish brown, moist       | –<br>_ 2, ST<br>-  | 100.1          | 21.6             | 2379       |
| 996 -              |  | FILL      |   | -                  |                |                  |            |
| - 9<br>993 -<br>-  | 4/6"<br>4/6"<br>5/6"                                   |           | Fill, lean to fat clay, stiff,<br>gray and brown, wet           | - 1, SS<br>-       |                | 30.2             |            |
| + 12<br>990 -      | 4/6"<br>5/6"<br>7/6"                                   |           | Lean clay, stiff, brown, moist                                  | -<br>2, SS         |                | 23.0             |            |
| + 15<br>987 -      |  | CL        |   | -                  |                |                  |            |
| 984 -<br>-         | 4/6"<br>5/6"<br>6/6"                                   | CL        | Lean clay, stiff, brown, moist<br>Drilling discontinued at 20.0 | -<br>3, SS<br>-    |                | 20.9             |            |
| 981 - 21<br>Notes: |  |           | IGEL  | -<br>-             |                |                  |            |



PROJECT:CMT (Crawford, Murphy, & Tilly)-KCCLIENT:LXT Eastside DevelopmentPROJECT NO.:223110GSTART:6/13/23BORING LOCATION:See Boring Location PlanMETHOD OF DRILLING:4" Continuous Flight AugersDEPTH TO - waterNone0caving

**DATE:** 7/18/2023 **ELEVATION:** 991 **FINISH:** 6/13/23

| ELEVATION/                 | SOIL SYMBOLS<br>SAMPLER SYMBOLS<br>AND FIELD TEST DATA | USCS | Description   | Sample #<br>& Type | Density<br>pcf | Moist-<br>ure, % | Qu,<br>psf |
|----------------------------|--|------|---|--------------------|----------------|------------------|------------|
| 990 - 0                    |  | T    | Topsoil<br>Fill, fat clay trace gravel,<br>stiff, dark brown, moist | -<br>-<br>- 1, ST  | 97.8           | 21.3             | 3489       |
| 987 -                      | 1/6"<br>1/6"<br>2/6"                                   | FILL | Fill, fat clay trace gravel,<br>soft, dark brown, moist             | ⊢<br>1, SS         |                | 22.9             |            |
| 984 -                      |  |      | Drilling discontinued at 5.0 feet                                   | -                  |                |                  |            |
| - 9                        |  |      |   | -                  |                |                  |            |
| 981 -                      |  |      |   | -                  |                |                  |            |
| 978                        |  |      |   | -                  |                |                  |            |
| - 15<br>975 -              |  |      |   | -                  |                |                  |            |
| - 18<br>972 -              |  |      |   | -                  |                |                  |            |
| - 21                       |  |      |   | -                  |                |                  |            |
| <sub>969</sub> ∔<br>Notes: |  |      |   | -                  |                |                  |            |



PROJECT:CMT (Crawford, Murphy, & Tilly)-KCCLIENT:LXT Eastside DevelopmentPROJECT NO.:223110GSTART:6/13/23BORING LOCATION:See Boring Location PlanMETHOD OF DRILLING:4" Continuous Flight AugersDEPTH TO - waterNone0caving

DATE: 7/18/2023 ELEVATION: 989 FINISH: 6/13/23

| ELEVATION/<br>DEPTH | SOIL SYMBOLS<br>SAMPLER SYMBOLS<br>AND FIELD TEST DATA | USCS               | Description   | Sample #<br>& Type | Density<br>pcf | Moist-<br>ure, % | Qu,<br>psf |
|---------------------|--|--------------------|---|--------------------|----------------|------------------|------------|
| 987 3               |  | GP<br>FILL<br>FILL | Poorly graded gravel<br>Fill, fat clay with gravel,<br>brown, moist to dry<br>Fill, lean to fat clay with<br>gravel. very stiff, orange brown,<br>moist | -<br>-<br>- 1, ST  |                | 23               |            |
| 984 —               | 5/6"<br>6/6"<br>8/6"                                   | CL-CH              | Lean to fat clay, stiff, gray,<br>moist<br>Drilling discontinued at 5.0 feet  | -<br>1, SS<br>-    |                | 23.3             |            |
| 981 - 6             |  |                    |   | -                  |                |                  |            |
| -9                  |  |                    |   | -                  |                |                  |            |
| 978 12              |  |                    |   | -                  |                |                  |            |
| 975 + 15            |  |                    |   | -                  |                |                  |            |
| 972 -               |  |                    |   | -                  |                |                  |            |
| - 18                |  |                    |   | -                  |                |                  |            |
| 969 21              |  |                    |   | -                  |                |                  |            |
| T<br>Notes:         |  |                    |   | Γ                  |                | 1                |            |



PROJECT:CMT (Crawford, Murphy, & Tilly)-KCCLIENT:LXT Eastside DevelopmentPROJECT NO.:223110GSTART:6/13/23BORING LOCATION:See Boring Location PlanMETHOD OF DRILLING:4" Continuous Flight AugersDEPTH TO - waterNone0caving

DATE: 7/18/2023 ELEVATION: 993 FINISH: 6/13/23

| ELEVATION/               | SOIL SYMBOLS<br>SAMPLER SYMBOLS<br>AND FIELD TEST DATA | USCS               | Description  | Sample #<br>& Type     | Density<br>pcf | Moist-<br>ure, % | Qu,<br>psf |
|--------------------------|--|--------------------|--|------------------------|----------------|------------------|------------|
| 993 T 0<br>              |  | GP<br>FILL<br>FILL | Poorly graded gravel<br>Fill, fat clay with gravel,<br>brown, moist to dry<br>Fill, fat clay with gravel, very<br>stiff, olive gray, moist | -<br>-<br>- 1, ST<br>- | 102.9          | 15.7             | 2985       |
| -                        | 5/6"<br>6/6"<br>8/6"                                   | FILL               | Fill, lean to fat clay trace<br>gravel, stiff, grayish brown,<br>moist   | - 1, SS                |                | 20.9             |            |
| 987 - 6                  |  |                    | Drilling discontinued at 5.0 feet  | -                      |                |                  |            |
| 984 <del>-</del> 9       |  |                    |  | -                      |                |                  |            |
| 981 — 12                 |  |                    |  | -                      |                |                  |            |
| 978 <del>+</del> 15<br>+ |  |                    |  | -                      |                |                  |            |
| 975 — 18<br>-            |  |                    |  | -                      |                |                  |            |
| 972 - 21                 |  |                    |  | -                      |                |                  |            |
| Notes:                   |  |                    |  |                        |                |                  |            |

# **APPENDIX II**

## Laboratory Results

|        |               |                    |                          | Natural Dry      | Unconfined                       | Atterbe              | rg Limits                |              |
|--------|---------------|--------------------|--------------------------|------------------|----------------------------------|----------------------|--------------------------|--------------|
| Boring | Depth<br>(Ft) | Sample<br>No./Type | Natural<br>Moisture<br>% | Density<br>(pcf) | Compressive<br>Strength<br>(psf) | Liquid<br>Limit<br>% | Plasticity<br>Index<br>% | Soil<br>Type |
| B-1    | 1 0-3 0       | ST-1               | 18.6                     | 94.8             | (POI)                            | 51                   | 24                       | СН           |
| B-1    | 3.0-5.0       | ST-2               | 21.8                     | 98.5             | 6142                             |                      |                          | 0            |
| B-1    | 8.5-10.0      | SS-1               | 23.1                     |                  |                                  |                      |                          |              |
| B-1    | 13.5-15.0     | SS-2               | 20.6                     |                  |                                  |                      |                          |              |
| B-1    | 18.5-20.0     | SS-3               | 24.3                     |                  |                                  |                      |                          |              |
| B-2    | 1.0-3.0       | ST-1               | 14.5                     | 107.1            |                                  |                      |                          |              |
| B-2    | 3.0-5.0       | ST-2               | 22.9                     | 99.0             | 3755                             |                      |                          |              |
| B-2    | 8.5-10.0      | SS-1               | 28.5                     |                  |                                  |                      |                          |              |
| B-3    | 1.0-3.0       | ST-1               | 22.1                     | 95.2             |                                  | 64                   | 40                       | СН           |
| B-3    | 3.0-5.0       | ST-2               | 23.7                     | 101.7            | 5347                             |                      |                          |              |
| B-3    | 8.5-10.0      | SS-1               | 21.2                     |                  |                                  |                      |                          |              |
| B-3    | 13.5-15.0     | SS-2               | 24.9                     |                  |                                  |                      |                          |              |
| B-3    | 18.5-20.0     | SS-3               | 29.4                     |                  |                                  |                      |                          |              |
| B-4    | 1.0-3.0       | ST-1               | 19.9                     | 97.4             |                                  |                      |                          |              |
| B-4    | 3.0-5.0       | ST-2               | 22.0                     | 103.9            | 3574                             |                      |                          |              |
| B-4    | 8.5-10.0      | SS-1               | 24.8                     |                  |                                  |                      |                          |              |
| B-4    | 13.5-15.0     | SS-2               | 20.1                     |                  |                                  |                      |                          |              |
| B-4    | 18.8-20.0     | SS-3               | 29.0                     |                  |                                  |                      |                          |              |
| B-5    | 1.0-3.0       | ST-1               | 10.8                     | 101.3            |                                  |                      |                          |              |
| B-5    | 3.0-5.0       | ST-2               | 21.6                     | 100.1            | 2379                             |                      |                          |              |
| B-5    | 8.5-10.0      | SS-1               | 30.2                     |                  |                                  |                      |                          |              |
| B-5    | 13.5-15.0     | SS-2               | 23.0                     |                  |                                  |                      |                          |              |
| B-5    | 18.5-20.0     | SS-3               | 20.9                     |                  |                                  |                      |                          |              |
| B-6    | 1.0-3.0       | ST-1               | 21.3                     | 97.8             | 3489                             | 52                   | 30                       | CH           |
| B-6    | 3.5-5.0       | SS-1               | 22.9                     |                  |                                  |                      |                          |              |
| B-7    | 1.0-3.0       | ST-1               | 23                       |                  |                                  |                      |                          |              |
| B-7    | 3.5-5.0       | SS-1               | 23.3                     |                  |                                  |                      |                          |              |
| B-8    | 1.0-3.0       | ST-1               | 15.7                     | 102.1            | 2985                             | 53                   | 31                       | CH           |
| B-8    | 3.5-5.0       | SS-1               | 20.9                     |                  |                                  |                      |                          |              |

## SUMMARY OF LABORATORY TEST RESULTS

|   |                       | UNC | ONFIN | NED        | cor     | MPI       | RES      | SSIO          | N .   | TES   | ST   |            |  |
|---|-----------------------|-----|-------|------------|---------|-----------|----------|---------------|-------|-------|------|------------|--|
|   | 10000 Г               | _   |       |            |         |           |          |               |       |       |      |            |  |
|   | 10000                 |     |       |            |         |           | -        |               |       | _     |      |            |  |
|   | -                     |     |       | _          |         |           |          |               |       |       |      |            |  |
|   | -                     |     |       |            | ++      |           |          |               |       | _     |      |            |  |
|   | -                     |     |       | _          |         |           |          |               |       | _     |      |            |  |
|   | 7500 -                |     |       |            |         |           |          |               |       | _     |      |            |  |
| S   | F                     |     |       | _          |         |           |          |               |       |       |      |            |  |
| d s   | L                     |     |       |            | +       |           |          |               |       | _     |      |            |  |
| les   | ſ                     |     |       |            |         | $\square$ |          |               |       |       |      | —1         |  |
| St  |                       |     |       |            | + +-    |           |          |               |       |       |      |            |  |
| sive  | 5000                  |     |       |            |         |           |          |               |       |       |      |            |  |
| es  | F                     |     |       |            | _       |           |          |               |       |       |      |            |  |
| l du  |                       |     |       |            |         |           |          |               |       |       |      |            |  |
| Ö   |                       |     |       |            |         |           |          |               |       |       |      |            |  |
|   | 2500                  |     |       |            |         |           |          |               |       |       |      |            |  |
|   | 2000                  |     |       |            |         |           |          |               |       | _     |      |            |  |
|   |                       |     |       | _          |         |           |          |               |       |       |      |            |  |
| [   |                       |     |       |            |         | _         | _        |               |       |       |      |            |  |
|   |                       | /   |       |            |         | _         |          |               |       | _     |      |            |  |
|   | οĽ                    |     | 5     |            | 10      |           |          | 15            |       |       | 20   |            |  |
|   | U                     | ,   | 5     |            |         |           |          | 10            |       |       | 20   |            |  |
|   |                       |     |       | Ax         | al Stra | ain, %    | þ        |               |       |       |      |            |  |
| Sample No.  |                       |     |       |            |         | 1         |          |               |       |       |      |            |  |
| Unconfined streng                                       | th, psf               |     |       |            |         | 614       | 12       |               |       |       |      |            |  |
| Undrained shear s                                       | trength,              | psf |       |            |         | 30        | 71       |               |       |       |      |            |  |
| Failure strain, %                                       |                       |     |       |            |         | 11        | .3       |               |       |       |      |            |  |
| Strain rate, in./min                                    |                       |     |       |            |         | 0.0       | 50       |               |       |       |      |            |  |
| Water content, %  |                       |     |       |            |         | 21        | .8       |               |       |       |      |            |  |
| Wet density, pcf  |                       |     |       |            |         | 120       | 0.0      |               |       |       |      |            |  |
| Dry density, pcf  |                       |     |       |            |         | 98        | .5       |               |       |       |      |            |  |
| Saturation, %   |                       |     |       |            |         | 82        | .0       |               |       |       |      |            |  |
| Void ratio  |                       |     |       |            |         | 0.72      | 247      | _             |       |       |      |            |  |
| Specimen diameter                                       | er, in.               |     |       |            |         | 2.8       | 32       |               |       |       |      |            |  |
| Specimen height,  | in.                   |     |       |            |         | 5.7       | 71       |               |       |       |      |            |  |
| Height/diameter ra                                      | Height/diameter ratio |     |       |            |         | 2.0       | )2       |               |       |       |      |            |  |
| Description: Fill, lean to fat clay, trace gravel, very |                       |     |       | very stiff | , dark  | brown     | and c    | orange,       | moist | :<br> | _    | 077        |  |
| LL =  | PL =                  |     | PI =  |            | A       | ssun      | ned G    | <b>S=</b> 2.7 | 2     | Ту    | pe:  | ST         |  |
| Project No.: 223110G                                    |                       |     | Clier | nt: LX     | ſ Eas   | tside [   | Develop  | ment          |       |       |      |            |  |
| Date Sampled: 6/18/23                                   |                       |     |       | Drai       |         | MT 14     |          | and Mr.       | n     | 0. T  | 11-2 | VC         |  |
| Remarks:  | Remarks:              |     |       |            | ect: Cl | VII (C    | rawto    | ora, Mu       | rpny, | αII   | пу)- | -KU        |  |
|   |                       |     |       |            | ce of   | Sam       | ple: E   | 8-1           | De    | pth:  | 3    |            |  |
|   |                       |     |       | Sam        | ple N   | ımbe      | 2        |               |       |       |      |            |  |
|   |                       |     |       |            |         |           |          |               |       |       |      |            |  |
| Figure  |                       |     |       |            |         |           |          |               |       |       |      | a desine s |  |
|   |                       |     |       |            |         | -         | للنعيلية |               |       |       |      |            |  |







Checked By: OJK

|   | UNCONF                     | INED C                      | OMPRESS   | SION T              | EST                      |  |  |  |
|---|----------------------------|-----------------------------|---|---------------------|--------------------------|--|--|--|
|   | 4000                       |                             | -1  |                     |                          |  |  |  |
|   |                            |                             |   |                     |                          |  |  |  |
|   |                            |                             |   |                     |                          |  |  |  |
|   |                            |                             |   |                     |                          |  |  |  |
|   | 3000                       |                             |   |                     |                          |  |  |  |
|   | 3000                       |                             |   |                     |                          |  |  |  |
| bsf   |                            |                             | _   |                     |                          |  |  |  |
| sss,  |                            |                             |   |                     |                          |  |  |  |
| Stre  |                            | $\rightarrow$               |   |                     |                          |  |  |  |
| ive   | 2000                       | -                           |   |                     |                          |  |  |  |
| ess   |                            | $\rightarrow$               |   |                     |                          |  |  |  |
| npr   |                            |                             |   |                     |                          |  |  |  |
| Cor   |                            |                             |   |                     |                          |  |  |  |
|   | 1000                       |                             |   |                     |                          |  |  |  |
|   |                            |                             |   |                     | 1                        |  |  |  |
|   |                            |                             |   |                     |                          |  |  |  |
|   |                            |                             |   |                     |                          |  |  |  |
|   |                            |                             |   |                     |                          |  |  |  |
|   | 0 5                        |                             | 10  | 15                  | 20                       |  |  |  |
|   |                            | Axial                       | Strain, %                                       |                     |                          |  |  |  |
| Sample No.  |                            |                             | 1   |                     |                          |  |  |  |
| Unconfined strengt                                  | h, psf                     |                             | 2379  |                     |                          |  |  |  |
| Undrained shear st                                  | rength, psf                |                             | 1189  |                     |                          |  |  |  |
| Failure strain, %                                   |                            |                             | 5.3   |                     |                          |  |  |  |
| Strain rate, in./min.                               |                            |                             | 0.050   |                     |                          |  |  |  |
| Water content, %                                    |                            |                             | 21.6  |                     |                          |  |  |  |
| Dry donsity, pct                                    |                            |                             | 121.7   |                     |                          |  |  |  |
| Saturation %  |                            |                             | 8/1 /   |                     |                          |  |  |  |
| Void ratio  |                            |                             | 0.6963  |                     |                          |  |  |  |
| Specimen diameter                                   | r, in.                     |                             | 2.80  |                     |                          |  |  |  |
| Specimen height, in                                 | Specimen height, in.       |                             |   |                     |                          |  |  |  |
| Height/diameter rat                                 | Height/diameter ratio      |                             |   |                     |                          |  |  |  |
| Description: Fill, f                                | at clay with gravel, mediu | m stiff, light g            | rayish brown, moi                               | ist                 |                          |  |  |  |
| LL =  | PL = PI =                  |                             | Assumed GS=                                     | = 2.72              | Гуре: ST                 |  |  |  |
|   |                            | Client:                     | Client: LXT Eastside Development                |                     |                          |  |  |  |
| Project No.: 22311                                  | 0G                         |                             |   |                     |                          |  |  |  |
| Project No.: 22311<br>Date Sampled: 6/1             | 0G<br>8/23                 | Ducia                       |   |                     | T11.) KC                 |  |  |  |
| Project No.: 22311<br>Date Sampled: 6/1<br>Remarks: | 0G<br>8/23                 | Project                     | : CMT (Crawford,                                | , Murphy, &         | Tilly)-KC                |  |  |  |
| Project No.: 22311<br>Date Sampled: 6/1<br>Remarks: | 0G<br>8/23                 | Project                     | CMT (Crawford,                                  | , Murphy, &<br>Dept | Tilly)-KC<br><b>h:</b> 3 |  |  |  |
| Project No.: 22311<br>Date Sampled: 6/1<br>Remarks: | 0G<br>8/23                 | Project<br>Source<br>Sample | : CMT (Crawford,<br>of Sample: B-5<br>Number: 2 | , Murphy, &<br>Dept | Tilly)-KC<br>h: 3        |  |  |  |
| Project No.: 22311<br>Date Sampled: 6/1<br>Remarks: | 0G<br>8/23                 | Project<br>Source<br>Sample | CMT (Crawford,<br>of Sample: B-5<br>Number: 2   | , Murphy, &<br>Dept | Tilly)-KC<br>h: 3        |  |  |  |

Tested By: TA Checked By: OJK



Checked By: OJK



Tested By: TA Checked By: OJK



# **GLOSSARY OF GEOTECHNICAL TERMS**

- ALLUVIUM Sediments deposited by streams, including riverbeds and floodplains.
- ARGILLACEOUS Rocks composed of or having a notable portion of fine silt and/or clay in their composition.
- ATTERBERG LIMITS Water contents, in percentage of dry weight of soil, that correspond to the boundaries between the states of consistency, i.e. the boundary between the liquid and plastic states (liquid limit) and the boundary between the plastic and solid states (plastic limit).
- BEDROCK-IN-PLACE Continuous rock mass which essentially has not moved from its original depositional position.
- CALCAREOUS Containing calcium carbonate determined by effervescence when tested with dilute hydrochloric acid.
- CHANNEL SANDSTONE Sandstone that has been deposited in a streambed or other channel eroded into the underlying beds.
- COLLUVIAL Rock debris of various sizes loose from in-place bedrock mass, often shifted down gradient in conjunction with soil.
- CROSS-BEDDING Stratification which is inclined to the original horizontal surface upon which the sediment accumulated.
- FISSILE BEDDING Term applied to bedding which consists of laminae less than 2 millimeters in thickness.
- FORMATION A distinctive body of rock that serves as a convenient unit for study and mapping.
- FOSSIL DETRITUS The accumulation of broken, fragmented fossil debris.
- FOSSILIFEROUS Containing organic remains.
- GLACIAL ERRATIC A transported rock fragment different from the bedrock on which it lies, either free or as part of a sediment.
- GLACIAL TILL Nonsorted, nonstratified sediment carried or deposited by a glacier.
- GLACIOFLUVIAL Primarily deposited by streams from glaciers.
- GROUP A lithostratigraphic unit consisting of two or more formations.
- JOINT A fracture in a rock along which no appreciable displacement has occurred. LIMESTONE A sedimentary rock composed mostly of calcium carbonate (CaCO<sub>3</sub>).

- LOESS A homogenous, nonstratified, unindurated deposit consisting predominantly of silt, with subordinate amounts of very fine sand and/or clay.
- MICA A mineral group, consisting of phyllosilicates, with sheetlike structures.
- MEMBER A specially developed part of a varied formation is called a member, if it has considerable geographic extent.
- NODULE A small, irregular, knobby, or rounded rock that is generally harder than the surrounding rock.
- PERMEABILITY The capacity of a material to transmit a fluid.
- RECOVERY The percentage of bedrock core recovered from a core run length.
- RELIEF The difference in elevation between the high and low points of a land surface.
- RESIDUAL SOIL Soil formed in place by the disintegration and decomposition of rocks and the consequent weathering of the mineral materials.

ROCK QUALITYRefers to percentage of core sample recovered in unbroken lengthsDESIGNATION (RQD)of 4 inches or more.

SANDSTONE Sedimentary rock composed mostly of sand sized particles, usually cemented by calcite, silica, or iron oxide.

SERIES A time-stratigraphic unit ranked next below a system.

- SHALE A fine-grained plastic sedimentary rock formed by consolidation of clay and mud.
- STRATIGRAPHY Branch of geology that treats the formation, compositions, sequence, and correlation of the stratified rocks as parts of the earth's crust.
- SYSTEM Designates rocks formed during a fundamental chronological unit, a period.
- UNCONFORMITY A surface of erosion or nondeposition, usually the former, which separates younger strata from older rocks.
- WEATHERING The physical and chemical disintegration and decomposition of rocks and minerals.

#### **General Notes**

| Laboratory Test Symbols |   |  |  |  |  |  |
|-------------------------|---|--|--|--|--|--|
| Symbol                  | Definition  |  |  |  |  |  |
| LL                      | Liquid Limit (ASTM D4318)   |  |  |  |  |  |
| PL                      | Plastic Limit (ASTM D4318)  |  |  |  |  |  |
| PI                      | Plasticity Index (LL minus PL)  |  |  |  |  |  |
| Qu                      | Unconfined Compressive Strength, Pounds per Square Foot (psf)                     |  |  |  |  |  |
| Qp                      | Pocket Penetrometer Reading, Tons per Square Foot (TSF)                           |  |  |  |  |  |
| RQD                     | Rock Quality Designation % (Sum of rock core pieces >4 inches/length of core run) |  |  |  |  |  |

## Common Soil Classification Symbols

| Clay        |  |  |  |  |  |
|-------------|--|--|--|--|--|
| Symbol      | Soil Type                                      |  |  |  |  |
| CL          | Low plasticity clay                            |  |  |  |  |
| CL-ML       | Low plasticity clay and silt                   |  |  |  |  |
| CL/CH       | Medium plasticity clay                         |  |  |  |  |
| CH          | High plasticity clay                           |  |  |  |  |
| CL/CH<br>CH | Medium plasticity clay<br>High plasticity clay |  |  |  |  |

| Sand   |                    |  |  |  |  |  |
|--------|--------------------|--|--|--|--|--|
| Symbol | Soil Type          |  |  |  |  |  |
| SW     | Well graded sand   |  |  |  |  |  |
| SP     | Poorly graded sand |  |  |  |  |  |
| SM     | Silty sand         |  |  |  |  |  |
| SC     | Clayey sand        |  |  |  |  |  |

| Silt  |  |  |  |  |  |
|---|--|--|--|--|--|
| <b>bil Type</b><br>bw plasticity silt<br>gh plasticity silt |  |  |  |  |  |
|   |  |  |  |  |  |

| Gravel |                      |  |  |  |  |
|--------|----------------------|--|--|--|--|
| Symbol | Soil Type            |  |  |  |  |
| GW     | Well graded gravel   |  |  |  |  |
| GP     | Poorly graded gravel |  |  |  |  |
| GM     | Silty gravel         |  |  |  |  |
| GC     | Clayey gravel        |  |  |  |  |

## **Descriptive Terminology**

#### **Cohesionless Soils**

| Relative Density Term | "N" Value  |
|-----------------------|------------|
| Very Loose            | 0 - 4      |
| Loose                 | 5 - 9      |
| Medium Dense          | 10 - 29    |
| Dense                 | 30 – 49    |
| Very Dense            | 50 or more |

#### **Cohesive Soils**

| Consistency Term | "N" Value |
|------------------|-----------|
| Very soft        | 0 – 2     |
| Soft             | 3 – 4     |
| Medium           | 5 – 8     |
| Stiff            | 9 – 15    |
| Very Stiff       | 16 - 30   |
| Hard             | > 30      |

#### **Relative Proportions and Sizes**

| Term     | Range    |
|----------|----------|
| Trace    | < 5%     |
| A Little | 5 – 15%  |
| Some     | 15 – 30% |
| With     | 30 – 50% |

| Material      | Size            |
|---------------|-----------------|
| Boulder       | > 12"           |
| Cobble        | 3" – 12"        |
| Gravel        | 4.75 - 76.2 mm  |
| Sand          | 0.075 – 4.75 mm |
| Silt and Clay | < 0.075 mm      |