

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	John Jackson	Partial	Tuesday, November 14, 2023

Informational:

1	Misc	<p>10/27/23 Friday JMJ ( General Contractor, Mc Carthy &amp; Sub Contractor George Shaw Concrete ) Contractor continues to set forms for curbs. Do to extend inclement weather proof roll will be needed before curb pours resume.</p> <p>11/02/23 Thursday JMJ ( General Contractor, Mc Carthy &amp; Sub Contractor George Shaw Concrete ) Contractor poured curbs yesterday approximately 14 yards and contractor cover curb with blankets.</p> <p>11/14/23 Tuesday JMJ ( General Contractor, Mc Carthy &amp; Sub Contractor George Shaw Concrete ) Contractor poured curbs around reconstructed private street on the Northwest side on going constructed building yesterday.</p>
---	------	--

**Comments:**