

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215800
Address: 1600 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Tuesday, November 14, 2023

Informational:

1	Misc	11-8-23 Dustin A ,SW not ready will come back 11-9. 11-9-23 Dustin A, SW is formed and aggregate is compacted. Slopes are in compliance . Conditions can change. Approved to pour 11-14-23 Dustin A, Sw has panels that are not in compliance with A.D.A standards. They are over 2 % on cross slopes. Panels that need to be corrected have been marked with pink paint. Fail
---	------	--

Comments: