

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215800
Address: 1600 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Failed	Tuesday, November 14, 2023

Informational:

1	Misc	11-8-23 Dustin A, DW is not ready will come back tomorrow (11-9) Curb will need to be poured before approach is poured 11-9-23 Dustin A, DW is framed and aggregate is compacted. Will need to maintain ADA compliant slopes through approach. Approved to pour. 11-14-23 Dustin A, Dw is poured, forms are pulled their is a panel that does not meet A.D.A standards and is over 2% cross slope and will need to be fixed. I have marked the panel with pink paint. Fail
---	------	--

Comments: