

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223170
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Engineering	John Jackson	Temporary C of O	Tuesday, November 14, 2023

Informational:

1 Misc

11/09/23 Thursday JMJ (Bradley Construction)

Failed inspection do to incomplete ADA ramp to the rear of building, no signage and stripping in parking lot. Contractor needs to remove all erosion control devices (sodding has been laid on project).

11/14/23 Tuesday JMJ (Bradley Construction)

Contractor has installed all required signage, installed sodding last week, and removed erosion devices that were no longer needed.

Comments: