CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220126

Address: 1527 SW ARBOR VALLEY DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Mitchell Schwarz Not Ready Wednesday,

Residential November 15, 2023

Corrective Action Required:

1 Misc -plate break strapping to be installed on top or bottom of top plate

throughout

-lib bracing to be installed to code
 -fire block plumbing chase in garage

-cs-pf exterior nailing at dining room (bottom of cspf nailing incorrectly

done)

-missing lib bracing in n bed 1

-bath 1 toilet room bracing detail not identified on plans -complete gas line installation at fire place (not secured)

-fireblock wall space to ceiling space at wet bar area and furr down (seal

penetrations and gaps)

-fireblock vertical floor to ceiling every 10' in wall space missing multiple

areas throughout basement.

-address multiple studs over notched for anchor bolts in basement

-missing bracing for S rec room wall (nail to design specifications)

-over drilled floor joist above bed 4

-over drilled and over notched floor joist above basement bath (2 joist)

Comments: