

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20234774

Address: 3734 SW MARYVILLE PL, LEES SUMMIT, MO 640823736 SW MARYVILLE PL, LEES SUMMIT, MO
640823738 SW MARYVILLE PL, LEES SUMMIT, MO 640823740 SW MARYVILLE PL, LEES
SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Electrical Inspection - Residential	Kyle Beard	Failed	Wednesday, November 15, 2023

Partial Correction:

1	Miscellaneous Correction	Underground pipe is not fully installed. Inspection was called in before job was completed. Not ready
---	-----------------------------	---

Corrective Action Required:

2	Miscellaneous Correction	Under the slab electrical passed, but the exterior electrical conduit needs to go vertical and extend pass ground grade.
---	-----------------------------	--

Okay to pour concrete slab floor
11/15/23 KBEARD

Comments: