

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20233917  
Address: 2230 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Not Ready	Tuesday, November 21, 2023

Informational:

1	Misc	11/11/23 garage portal only
---	------	--------------------------------

Corrective Action Required:

2	Misc	11/21/23 **Not ready, complete all of the following before re scheduling:
---	------	--

- Provide City approved, stamped plans for inspection
- Sister over notched studs cut for anchor bolts in garage
- Nail exterior corners and intersecting walls 12" oc
- Seal gaps in fireblocking at top of HVAC chase in garage
- Solid block between joists above load bearing walls and beams to prevent lateral rotation
- Strap top plates at garage/entry where walls not connected at top plate
- Fireblock top of fur out wall in laundry
- Fireblock top of fireplace wall
- Nail overlapping ceiling joists per code
- Nail rafter to ceiling joists per code-unable to verify due to insulation
- Nail rafters to top plate per code-unable to verify due to insulation

**Comments:**