

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20232421  
Address: 2311 SW SERENA PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Dustin Agcopra	Partial	Tuesday, November 21, 2023

Informational:  
1 Misc 11-14-23 Dustin A, DW is framed and aggregate is compacted. depths are in compliance. Will need to maintain ADA specs through approach. Approved to pour  
11-21-23 Dustin A, Dw is poured . Cannot pass until forms are pulled. Slopes are in compliance

**Comments:**