

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216099
Address: 4728 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Mitchell Schwarz	Failed	Tuesday, November 21, 2023

Corrective Action Required:

1 Misc

- Ground service per code
- Secure SE cable within 12" of service disconnect enclosure; secure SE at max 4.5 ft intervals and within 12" of enclosures
- Install insulating bushing at sub-panel
- Remove the bonding screw from the grounded bar
- Why the ufer grounding electrode conductor goes to the sub-panel??? This needs to go to the service disconnect to ground the service disconnect

Comments: