

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220126
Address: 1527 SW ARBOR VALLEY DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Wednesday, November 22, 2023

Corrective Action Required:

1 Misc

-call in for inspection of gb bracing at bed 1 bath time of dry wall
-over drilled floor joist above bed 4(provide engineering for fix)
-over drilled and over notched floor joist above basement bath (2 joist)(provide engineering for fix)

Comments: