

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232379

Address: 2070 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:A,
LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:B, LEES SUMMIT, MO
640812070 NW LOWENSTEIN DR, Unit:C, LEES SUMMIT, MO 640812060 NW
LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Devon Perry	Partial	Wednesday, November 22, 2023

Informational:

1 Misc

7-11-23 DP. No work for development today. Was told that the pipe crew would start in the morning.

7-12-23 DP. No work for development today

9-19-23 DP. No work for development recently. They will be starting construction for curb and parking lot soon.

11-22-23 DP. Site is getting a TCO today. The only thing needed on my end before awarding a final is temp curbs being laid. Contractor is putting barricards in place of temp curbs until temps come up for asphalt.

Comments: