

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230406
Address: 1204 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Partial	Monday, November 27, 2023

Corrective Action Required:

1	Misc	11-27-23 NS Site visited this morning and sidewalk ADA where being poured and it appears that the ground was still frozen and the temp of the ground was 27 degrees F. I told the contactor he will need to teach out all ramps put in this morning. I also told him that it is his job to make sure there is a pre pour inspection done before he can pour.
---	------	--

Comments: