

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20222783  
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Dustin Agcopra	Partial	Monday, November 27, 2023

Informational:

1	Misc	8-24-23 A.A site visit. Crews on site laying fire , 1 hydrant . Will be laying kickers on 8-25-23 8-25-23 A.A Steve from Central plumbing on site , laying 400 ft of water line today. Shutting down at noon 8-28-23 A.A pouring inverts, laying more water line 11-27-23 Dustin A, Steve was onsite. No activity for us just maintenance on equipment .
---	------	---

**Comments:**