

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233310

Address: 3745 SW CLAYTON PL, LEES SUMMIT, MO 640823743 SW CLAYTON PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Tuesday, November 28, 2023

Informational:

1	Misc	11-1-23 Dustin A. SW on garage side is formed and aggregate is compacted. Slopes are in compliance . Approved to pour. 11-8-23 Sw on south side of house is formed and aggregate is compacted . slopes are in compliance . Approved to pour 11-14-23 Dustin A, Conditions have not changed 11-28-23 Dustin A, Rest of sw is poured and forms are pulled. Slopes are in compliance. Passed.
---	------	---

Comments: