CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20232450Address:3216 SW SADDLEBRED TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspectio | on: | Inspector: | Outcome: | Date: |
|----------------|--------------|--|----------|-------------------------------|
| Drivewa | y Inspection | Dustin Agcopra | Passed | Tuesday, November 28, 2023 |
| Informational: | | | | |
| 1 | Misc | 11-14-23 Dustin A, was not ready at 230. waited onsite until they was readyWas ready at 3:00, DW is formed and aggregate is compacted. Depth is in compliance. Will need to maintain ada slope compliance. Approved to pour 11-21-23 Dustin A, DW is poured . Slopes are in compliance. Cannot pass until forms are pulled. 11-28-23 Dustin A, Forms Pulled . Passed. | | |

Comments: