

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20232421
Address: 2311 SW SERENA PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Tuesday, November 28, 2023

Informational:

1	Misc	11-14-23 Dustin A, DW is framed and aggregate is compacted. depths are in compliance. Will need to maintain ADA specs through approach. Approved to pour
		11-21-23 Dustin A, Dw is poured . Cannot pass until forms are pulled. Slopes are in compliance
		11-28-23 Dustin A, forms pulled. Passed

Comments: