

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20223951
Address: 2773 SW 12TH ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Tuesday, November 28, 2023

Informational:

1	Misc	11-16-23 Dustin A, DW is formed and aggregate is compacted. Depth is in compliance. Will need to maintain ADA slopes through approach. Approved to pour 11-21-23 Dustin A, DW is poured. Slopes are in compliance . Cannot pass until forms are pulled. 11-28-23 Dustin A, conditions have not changed.
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: