

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20232379

Address: 2070 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:A,  
LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:B, LEES SUMMIT, MO  
640812070 NW LOWENSTEIN DR, Unit:C, LEES SUMMIT, MO 640812060 NW  
LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT,  
MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Engineering</b>	Devon Perry	Temporary C of O	Tuesday, November 28, 2023

Informational:

1 Misc

11-22-23 DP. TCO issued. The only thing holding them up from a final on my end are two temp curbs. Contractor is putting barricards up inplace of the temp curbs until temps come up enough for asphalt company to get the curbs in place. Once the temp curbs are in place, I'll be good for final on the Engineering side of things.

**Comments:**