

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216099
Address: 4728 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Wednesday, November 29, 2023

Corrective Action Required:

1	Misc	-Ground service per code **Inside the service disconnect, connect the ufer grounding conductor to the service grounded bus bar at right side. NEC 250.24
		-Install an insulation bushing to the protect the SE cable at entrance into the service disconnect enclosure
		-Install insulating bushing at sub-panel
		-Remove the bonding screw from the grounded bar

Comments: