## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20225294

Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

**Electrical Service Inspection** Khanh Nguyen Failed Thursday, November

30, 2023

## Corrective Action Required:

1 Misc -Connection of the grounding electrode conductor to the grounding rod shall be

by a listed grounding clamp listed to be directly buried into soil. Installation of

the grounding clamp shall be per listing of the product. NEC 250.70

-Provide a continuous grounding electrode conductor from the electrode

grounding plate to the service grounded conductor/bus bar

-Install an 2/0 AL EGC in each set of parallel conductors of feeders going to MDP

and generator

-Install bigger lug to accomofdate the 2/0 EGCs inside the MDP

-Complete wiring inside CT cabinet

**Comments:**