

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20232519
Address: 4365 NE HIDEAWAY DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, December 01, 2023

Corrective Action Required:

1	Misc	-Nail garage PHF wall sheathing to sill plates @3" oc -Nail siding to sill plates @6" oc -Complete electrical in & outside master bedroom and at dining wall -Provide vertical fire blocking every ten ft in basement wall; fb wall at bedroom closet from ceiling space -Anchor sill plates within 12" of breaks -Seal penetrations of ceiling return air space -Provide (3)2x4 studs under lvl point load to grade beam
---	------	---

****OK TO INSULATE**

Comments: