

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20230570  
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection</b> <b>- Commercial</b>	Khanh Nguyen	Failed	Friday, December 01, 2023

Corrective Action Required:

1	Misc	DWV complete from: -Line A to F
---	------	------------------------------------

Storm completed

**\*\*12/1-Not ready for inspection. New completed sections of plumbing are not capped off and pressurized**

**Comments:**