

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220956  
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Nick Scott	Passed	Monday, December 04, 2023

### Informational:

1	Misc	<p>1-11-23 DP crew is forming up some curb</p> <p>4-18-23 NS Site visited to do a proof roll one spot failed but they are digging it out and putting new rock and compacting the rock I will go out tomorrow and check again before they pour more curb.</p> <p>4-19-23 NS Site visited this morning and the north side sub grade is compacted and passed proof roll they started to pour curb. I will come back once curb is done and check again.</p> <p>4-21-23 NS Site Visited to do a proof roll for the east side of the building is Compacted and and it passed.</p> <p>4-24-23 NS BR Site visited and on the east side of the building they are pouring the concrete pad and curb. On Wednesday they will do a proof roll of the south side of the building.</p> <p>4-26-23 NS yesterday they did a proof roll of the south side and the first one failed. but they re dug out the rock and put new type 5 in and I went back for a second proof roll at 4pm and it passed the dump truck did not have a ticket but I had them fill it full. I will get a concrete ticket.</p> <p>5-5-23 NS Site visited and the crew is doing the dirt work for the private drive. Daniel asked yesterday for a proof roll and I contacted Steve Robbins and he said since they are not putting down Geo Grid that they will not need a proof roll until they put rock down. I told Daniel to get a compaction test of 95% of the standards Proctor. I will wait until the test is done and upload the</p>
---	------	---

document that has been sent to me.  
5-8-23 NS Site visited and crew is not working.  
12-4-23 NS Site Visited and it appears all work is done.

**Comments:**