

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222242
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Nick Scott	Passed	Monday, December 04, 2023

Informational:

1 Misc

AN crew is still grading and working on the detention basin

10-19-22 AN. Crew is moving some fill dirt to bring up site grade

10-21-22 AN. Still moving dirt

10-26-22 AN grading the some of the parking lot area

10-28-22 AN doing some back filling around storm boxes and grading parking lot area

11-3-22 AN finished up grading the parking lot

11-9-22 AN. Crew has been putting the base rock down and grading

12-19-22 AN crew been doing some grading

12-21-22 AN crew doing some more grading

1-11-23 DP crew is grading dirt and cleaning up

12-4-23 NS Site Visited and it appears work is done

Comments: