

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20235090
Address: 700 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Monday, November 27, 2023

Informational:
1 Misc

11/07/23 Tuesday JMJ (ESS)
No work on turn lanes today or yesterday, but contractor did demo curbs vegetation parkway area and install some of the rock aggregate last week.
11-17-23 Dustin A, Nick with Emery called for a proof roll. Met out there at 1030 and preformed proof roll for the lanes and curb. It passed but did inform him if it rained over the weekend(chance to do so) would need to redo the proof roll. Nick called back and said his concrete guys could not make it next week so would reschedule another proof roll at a later date .
11-20-23 Dustin A, . No work on site due to rain
11-21-23 Dustin A, No work due to we conditions, i did talk to Nick and said they may try to proof roll again next monday.
11-27-23 Dustin A, Larry from ESS called this morning. Decided to cancel the proof roll due to the wet conditions.
11-29-23 Dustin A, Proof rolled . Passed/

Comments: