

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20223951  
Address: 2773 SW 12TH ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Passed	Monday, December 04, 2023

Informational:

1	Misc	11-16-23 Dustin A, SW is formed and rock s compacted. Slopes are in compliance . Approved to pour. 11-21-23 Dustin A, SW is poured, Slopes are in compliance. One panel still needs to be poured to reach property line. Cannot pass until forms are pulled. 11-28-23 Dustin A, Conditions have not changed 12-4-23 Dustin A, Forms pulled. Passed
---	------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

**Comments:**