

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225294
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Nick Scott	Passed	Tuesday, December 05, 2023

Informational:

1	Misc	<p>3-7-23 DP. Crew is potholing the water main today and has the 2" service tap scheduled for next week</p> <p>4-13-23 NS Crew still has not proceeded with water line. They are waiting for there engineers and CIP project manager to get them design of the new water main.</p> <p>5-17-23 NS Talked to Nat the Forman and he is going to get with the daycare that will be affected with the water tie in. Nat brought up that they might have to put storm water in before the new water main.</p> <p>5-18-23 NS Site visited and it appears that water pipe is being put in with tracer wire and blue dig tape. They are putting gravel and will pour kicker blocks later today. They want to do a pressure test tomorrow. They still do not know when they are going to do a tie in.</p> <p>5-22-23 NS Site visited and it appears that water line is in the ground they did a pressure test today and it started at 11:57 and Passed at 1:57pm. They are going to chlorinate the line for 24 hours then flush it and let the water set for 16 hours. The first test will be Wednesday morning and the second test will be Thursday morning.</p> <p>5-24-23 NS first water test complete (has not passed yet)</p> <p>5-25-23 NS Second water test complete (has not passed yet)</p> <p>12-5-23 NS Water has passed all test.</p>
---	------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: