CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20234721

Address: 2002 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822004 SW HOLDBROOKS DR, LEES SUMMIT,

MO 640822006 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822008 SW HOLDBROOKS

Gas line pressure gauge reads 0 at inspection

DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector	r:	Outcome:	Date:	
All Rough Inspection - Residential		Kyle Bear	rd	Failed	Wednesday, December 06, 2023	
Informational:						
1 Correctiv	Miscellaneous Correction e Action Required:	All units portal frame inspection passed. This is a partial pass for all rough only. Okay to cover				
2	Miscellaneous Correction	2008 Holdbrooks all rough				
		•	 LIB in garage needs to be at a 45 degree angle 			
		 Top plate in dining needs to be fire blocked along shared wall 				
		•	LIB in kitchen needs to be nailed at the bottom using two nails			
		Fire block top of chase in kitchen to upper room				
	Roof boot jackets are missing					
	Attic access needs to have 30 inches of head room					
		•		es require BOCA plates at o	eiling and floors	
		•	Nails missing	in LIB in bedroom 1		
		•	Electrical pan	el lugs could be compromis	sed due to over	
	tightening and at a angle					
		•	Basement an	chor bolts need to be in the	e middle 1/3 of sole plate	

2006

- Garage top plate above overhead door has a break within 4 feet of corner
- LIB's need to be at a 45 degree angle
- BOCA plates need to be applied at all plumbing top and sole plate areas
- Attic access needs to have a minimum 30 inch head clearance
- Address broken trusses in master bathroom
- A/C supply line in basement needs to be hung every 10 feet on center
- Fire blocking is needed above I beam in basement
- Plumbing is not completed in basement vanity
- Lugs in electrical panel are twisted and may be compromised
- Service cable used under ground is a SE type R which is not supposed to be in wet locations
- Gas line does not have a pressure gauge

2004

- a/c supply line in garage is not supported every 10 feet on center
- 3 inch drain line in garage ceiling is cut into the 2x10 ceiling joist
- LIB in garage needs to be on a 45 degree angle
- BOCA plates needed on all plumbing at top and sole plates
- Hurricane dip needed for truss tie down in living room
- Fire block hole in chase in kitchen area
- Electrical nail plate needed in pantry
- Roof boot needed above living room area
- Attic access needs 30 inch head clearance
- Vanity plumbing in basement is not complete
- HVAC vent in basement bathroom not completed at ceiling SE type R service cable can not be used for underground

electrical

Gas line does not have a pressure gauge

2002

Not inspected

Corrective Action Required:

Miscellaneous 3 Correction

Inspection is denied because of the following conditions

Some erosion control is missing or damaged. Required gravel is missing from the front of the lot. Street has mud and gravel in it creating a hazard for motorists and pedestrians. Gravel is needed, erosion barriers need to be installed and STREET NEEDS TO BE CLEARED.

No inspections will be completed until full erosion control is in place and street maintenance is obtained. Have all items completed before a stop work order is issued

12/04/2023 KBEARD

I did a drive by this morning because of a scheduled inspection and noticed that no improvement with erosion control had been made. Not ready fee will be added

12/05/23 KBEARD time 9:13am

Corrective Action Required:

4 Miscellaneous Correction

All rough inspection was denied because proper erosion control was still not in place. The street being clean was noted when I arrived. Full erosion control must be in place and maintained when scheduling for inspections and throughout the entire building process.

120/6/23 KBEARD 9:20am

Comments: