

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                 | Inspector:         | Outcome: | Date:                           |
|---------------------------------------------|--------------------|----------|---------------------------------|
| <b>Water Line - Construction Inspection</b> | Patrick Schonfeldt | Partial  | Wednesday,<br>December 06, 2023 |

Informational:

|   |      |                                                                                                                                                  |
|---|------|--------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | 9-29-23 PS Contractor installed 6" fire line and 1 1/2" pex for domestic water line inside of building and stubbed to exterior side of building. |
|   |      | 11-30-23 PS Contractor performed tie in at main for fire line. Installed tee with valve, thrust block poured at tee                              |
|   |      | 12-5-23 PS Contractor excavating for backflow vault                                                                                              |
|   |      | 12-6-23 PS Contractor set backflow vault, excavating for fire lines to vault                                                                     |

**Comments:**