

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20235090
Address: 700 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Dustin Agcopra	Passed	Wednesday, December 06, 2023

Informational:

1 Misc

10/31/23 Tuesday JMJ (ESS)

(Summit Fair Second Plat Lot 10C Ward Road Improvement)
Contractor are demo curbs & median on Ward Road to install new turn lanes.

11/02/23 Thursday JMJ (ESS)

Contractor continues to work on median removal of existing curbs and preparing subgrade for installation of geogrid .

12-6-23 Dustin A. This was passed on 11-28-23 , Aggregate was put on at end of day for proof roll on 11-29-23

Comments: