

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Bobby Richest	Partial	Wednesday, December 06, 2023

Informational:

1 Misc

12-6-23 BR Contractor preformed a poof roll on the parking lot on the south side of the building. There is a section on the south side of the parking lot where vehicle will be parking that needs to be compacted more. Also 20' of the driveway approach by the entrance of the rear garage doors into the building was poof roll as well.

12-7-23 BR Contractor corrected the section on the south side of the parking lot and now ready for concrete.

Comments: