

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Patrick Schonfeldt	Partial	Thursday, December 07, 2023

Informational:

1 Misc

9-29-23 PS Contractor installed 6" fire line and 1 1/2" pex for domestic water line inside of building and stubbed to exterior side of building.

11-30-23 PS Contractor performed tie in at main for fire line. Installed tee with valve, thrust block poured at tee

12-5-23 PS Contractor excavating for backflow vault

12-6-23 PS Contractor set backflow vault, excavating for fire lines to vault. PM Contractor setting backflow in vault

12-7-23 PS Contractor set backflow at vault, water line ran from backflow to interior stub and tee has been installed for hydrant after backflow

Comments: