

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231955
Address: 2125 SW RUTHERFORD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Shawn Hoffman	Failed	Thursday, December 07, 2023

Corrective Action Required:

1	Misc	Erosion control in not installed and is required. Erosion control must be in place before calling in for the next inspection after under slab plumbing
---	------	--

Corrective Action Required:

2	Miscellaneous Correction	Erosion control is missing along the east side of the property and the Southeast corner. Full erosion control must be maintained until full C of O
---	-----------------------------	--

Corrective Action Required:

3	Miscellaneous Correction	Some erosion control is missing or torn down. Full erosion control must be maintained until occupancy
---	-----------------------------	---

Corrective Action Required:

4	Miscellaneous Correction	Some erosion control is missing or torn down. Full erosion control must be maintained until occupancy. No further inspections will be completed until full erosion control is in place. 11/06/23 KBEARD
---	-----------------------------	--

Corrective Action Required:

5	Misc	- MAINTAIN EROSION CONTROL UNTIL SOD IS IN PLACE
---	------	--

Comments: