

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20234931
Address: 1155 NE RICE RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	Khanh Nguyen	Failed	Friday, December 08, 2023

Corrective Action Required:

1	Misc	-Underslab plumbing not per plan. Have architect resubmit new plumbing plan -Pressure test of underslab plumbing is required -Provide continuous support of underslab drain -Vent mop sink -Cannot use the back-to-back fitting to connect floor drain and sink drain in south unisex restroom -The combination-waste-and-vent piping receiving the waste from floor receptors cannot receive waste from the middle restrooms drains
---	------	---

Comments: