CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20220453Address:2018 SW FARM FIELD LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|------------------------------|
| Sidewalk Inspection | Dustin Agcopra | Passed | Monday, December 11, 2023 |
| Informational: 1 Misc | 8-24-23 A.A SW is formed , aggregate is compacted and slopes are in compliance. Conditions can change, approved to pour. 8-28-23 A.A is poured, cross slopes are in compliance . Cannot pass until forms are pulled 12-11-23 Dustin A, forms pulled. Passed | | |

Comments: