

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Patrick Schonfeldt	Partial	Tuesday, December 12, 2023

Informational:

1 Misc

9-29-23 PS Contractor installed 6" fire line and 1 1/2" pex for domestic water line inside of building and stubbed to exterior side of building.

11-30-23 PS Contractor performed tie in at main for fire line. Installed tee with valve, thrust block poured at tee

12-5-23 PS Contractor excavating for backflow vault

12-6-23 PS Contractor set backflow vault, excavating for fire lines to vault. PM Contractor setting backflow in vault

12-7-23 PS Contractor set backflow at vault, water line ran from backflow to interior stub and tee has been installed for hydrant after backflow. PM contractor installing line from tee on south side of backflow towards where hydrant will be placed. Thrust block poured at tee, vault ductile penetrations have been grouted

12-8-23 PS Contractor backfilled areas from prior inspections, private hydrant has been set with thrust block, thrust block poured at ductile at north side line entrance to vault. PM Contractor backfilled remainder of line at hydrant and backfilled at vault

12-12-23 PS Contractor completed line flush of fire line from main to riser.  
Contractor also flushed fire line at private hydrant

**Comments:**