

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20234101
Address: 811 NE RICE RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Failed	Wednesday, December 13, 2023

Corrective Action Required:

1	Misc	-Close open electrical j-box -Provide wiring method to the ceiling light complying with NEC 517.13 A&B for patient care area -Securely fasten MC cable within 12" of boxes. If securing to wire, the securing device must be listed (bat wing device, not zip tie) -Complete bath fan exhaust to outside. Shall use 4" flexible ducting. Flexible duct cannot exceed 14 ft per label
---	------	---

**Electrical issue inside sub panel: separate bonding conductor and equipment grounding conductor from the neutral bus bar

Comments: