

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20235090  
Address: 700 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Wednesday, December 13, 2023

Informational:  
1 Misc 12-12-23 Dustin A, prepping for sidewalk on east side of ward. Hoping to pour tomorrow 12-13. Hoping to have lanes opened by next wed  
12-13-23 Dustin A, SW is was framed and aggregate is compacted. Slopes are in compliance at this time. Approved to pour.

**Comments:**