## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20233392

Address: 3746 SW CLAYTON PL, LEES SUMMIT, MO 640823744 SW CLAYTON PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Alex Fischer Not Ready Tuesday, December

Residential 12, 2023

Corrective Action Required:

1 Misc -Break off security screw at anti siphon device in basement

-Adjust self closing hinges at garage door

-Caulk missing at the tops of exterior lights next to garage

-Sod too close to exterior siding at rear of house

-Grading at north side of house appears to be running towards the house

Corrective Action Required:

2 Misc None of the deficiencies from the previous inspections have been

addressed.

PLEASE WALK PROPERTIES BEFORE SCHEDULING ANY FURTHER INSPECTIONS

**Comments:**